

Town of Los Altos Hills
Battery Energy Storage Project
Syserco Job # 4021EP21MU
Owner Meeting Minutes: Meeting #12
Meeting Held: Monday, June 6, 2022 @ 11 AM

Attendees:

Minutes Taken By: Yama Omar

Name	Representing	Phone	E-Mail	Attendance
Cody Einfalt	Town of Los Altos Hills	650-947-2508	ceinfalt@losaltoshills.ca.gov	X
Taylor Bohlen	Syserco Energy Solutions	510-549-6784	t.bohlen@syserco-es.com	
Nagib Elzein	Syserco Energy Solutions (SES)	510-358-7935	n.elzein@syserco-es.com	X

Introductions/Guests: [Guests list](#)

Safety: In case of emergency, call Syserco POC – Nagib Elzein (510)358-7935. If life threatening, call 911 first, then call Syserco POC.

Item	Old Business	Open/Closed	Assigned To	Due Date
1.1	Determine Architect for Aesthetic Portion of project It is confirmed that an enclosure around the new equipment is not included in this contract scope. It can be provided for additional cost.	Closed		
1.2	Provide Schedule / Calendar for Major Activities Updated schedule attached	Ongoing	Nagib	weekly
1.1	PG & E Service upgrade request. <ul style="list-style-type: none"> • OMM submitted 2/14/22. • 	Closed		
1.2	Grant Funding. <ul style="list-style-type: none"> • Cal OES (Must make Purchase by March 31, 2022. Extended to Dec 2022). All Equipment orders have been placed. Grant money has been received by the town. • SGIP Application Administration. To be completed once the electrical design is completed by OMM. 	Open	Nagib	
1.3	Engineering <ul style="list-style-type: none"> • Structural. Target mid to late May . Delayed to Mid June. • Electrical. OMM target completion 2/25. Actual completion 3/11/22. Will submit for permit when structural is complete. • Communication. Ageto is working on it. Target date TBD 	Open	Nagib	
1.4	Permitting <ul style="list-style-type: none"> • Pending completion of structural Engineering 	Open	Nagib	

1.5	<p>Procurement.</p> <ul style="list-style-type: none"> Battery: Order placed on 12/15/2021. Delivery date estimated end of June. Controller: Order placed on 12/15/2021. Controller in stock. Shipping typically 3-4 weeks before commissioning. Switchgear: Order placed on 2/4/2022. 30 weeks lead time. Delayed to Q1 2023 due to supply chain issues , we will get a formal document from the supplier. 	Open	Nagib	
1.6	<p>Construction</p> <ul style="list-style-type: none"> Tentatively planning to mobilize in July 2022. Pending update on switchgear delivery date. 	Open	Nagib	
1.7	Zoe and Jessica from SVCE attended the meeting on 3/21/22 to review the exhibit C worksheet. It was agreed that this sheet will be completed by the battery installation subcontractor when the on site works starts. Only requirement is to fill in the number of hours worked and average hourly wage.	Open	Nagib	
2.1	We discussed the PG & E invoice for the system evaluation. Cody requested that SES reaches out to PG & E to get a budget for the total engineering scope. This is a critical path milestone . 4/4/2022, we received a confirmation from PG&E that the invoice will cover all evaluation costs by PG &E for the current system,	closed	Taylor	
2.2	<ul style="list-style-type: none"> SES will schedule a site walk in early to Mid April . Walk is scheduled for April 21st 	Closed	Nagib	

Item	New Business		Assigned To	Due Date
	<ul style="list-style-type: none"> Syserco is in process of working on updating the DUNS number to a UEI number. ETA to be advised. 	Open	Nagib	
	<ul style="list-style-type: none"> We discussed the SGIP program and the qualification for the town. Based on Cody's request, we will go ahead and work on the administrative part of the application and plan on submitting as we get closer to construction start date 	Open	Taylor	
	<ul style="list-style-type: none"> 			
	<ul style="list-style-type: none"> 			

Next Meeting Scheduled For: 6/13/22 11:00 A.M.

Location: Zoom Meeting

Copies to:

Attendees

File

These meeting minutes represent the writer's interpretation of the events, discussions, comments, and commitments made by the attendees. Please notify this office in writing of any discrepancies within 3 days of receipt or these shall stand as correct for the record. Any revisions to these minutes should be submitted to **Nagib Elzein** (n.elzein@syserco-es.com).

Town of Los Altos Hills - Resilience Project

