



## Town Manager's Report for December 14 -18, 2015

Items to report on this week include the following:

### Planning/ Building/ Engineering Update:

The City **Engineer's Report** is attached. Items in **red text** mark status changes from the previous report. The October 2015 Sewer O&M Report is also attached.

The following project was approved at the December 15 Site Development hearing:

- A landscape screening plan for a new residence under construction at **25755 Carado Court**. No neighbors were in attendance.

The following project was approved at the December 15 Fast Track hearing:

- A new residence at **12121 Foothill Lane**. Three neighbors were in attendance and two provided written comments in advance of the hearing. The owner will working with neighbors on landscape screening when the landscape plan is developed. There was also discussion on construction parking and limiting impacts on neighbors.

### Public Safety Update:

The Sheriff's **weekly report** is attached.

Dru Anderson and Jim Abraham were recognized by the Santa Clara County Emergency Managers Association at a special lunch on Thursday and were awarded the "**Mick McDonald Volunteer of the Year**" award for their emergency preparedness volunteer service.

### Administrative Services Update:

The Town's 2014-2015 financial reports are completed and will be available on time. This includes the Town's Comprehensive Annual Financial Report (CAFR) for the year ending June 30, 2015, Transportation Development Authority Article III Financial Report, and GANN Appropriation Report. The **Administrative Services Department** will be submitting the CAFR for GFOA award next week. The Department also identified Alliance/Rocky Mountain as the Town's new health flexible spending administrator. According to Minneapolis St. Paul Business Journal, Alliance is listed as one of the Top 25. The full list is available here:

<http://www.outsourceone.com/Files/business%20journal%20top%2025%20tpas%20-%202012.pdf>

Sarah Gualtieri and Pak Lin have been attending and participating in a local Toastmasters Club, hosted by EPRI in Palo Alto, since November. Combined the two of them have earned a total of 3 "Best Table Topics" ribbons. This week, Pak gave her first formal speech and received the "Best Speaker" of the day (photo attached).

## **Parks and Recreation Update:**

**Second Harvest Food Bank** will be picking up the three full bins of donations from Town Hall on Monday, December 21<sup>st</sup>. Thank you to those who donated food this holiday season.

**Caroling in the Hills** was held in the Parks and Recreation Building on Thursday, December 17<sup>th</sup> at 7:30pm. They caroled for the attendees of the City Council reorganization reception and then headed out to sing for nearby neighbors. Thank you, Scott Vanderlip for leading this event.

The Town **Staff holiday party** was held this week, see attached photo.

**Los Altos Hills 60<sup>th</sup> Anniversary Gala** invites went out last week and currently we have a total of people 84 registered vs. 64 last week; this event will be limited to 250 guests. Saturday, January 30<sup>th</sup> from 6:00-11:00pm at Los Altos Golf & Country Club.

<http://www.losaltoshills.ca.gov/60th-gala>

Victoria Dye Equestrian will be holding a **Holiday Riding Camp** 12/28-12/31 from 9:00-1:00pm. There are currently 6 registered for this camp. Sign up today

<http://www.losaltoshills.ca.gov/activity-guide>

This theme for the **Pathways Run/Walk** BEE FRIENDLY will be held Saturday, May 7<sup>th</sup>. The Pathways Run/Walk website has been updated.

<http://lahpathwaysrun.org/>

Please note that **Town Hall will be closed** for business from Thursday, December 24 through January 3, 2016. Offices will reopen for regular business on Monday January 4, 2016. Happy Holidays! <http://www.losaltoshills.ca.gov/announcements/645-holiday-closure-for-town-hall-dec-24-through-jan-3>

Feel free to call or send me an e-mail if you have comments or questions.

Thanks.

Carl

**Last Updated on 12/18/2015**

<b><u>Tasks</u></b>	<b><u>Project Name</u></b>	<b><u>Latest Status</u></b>
1	I-280/Page Mill Interchange	<p>(6-19-15) County staff presented the Page Mill Road Expressway Corridor Study report to council. Council requested County to discuss Park n Ride lot issues with Caltrans and Stanford, move forward with the process of widening Page Mill to six lanes and move forward with the interim measures to improve bicycle safety with new pavement markings. Comments from the public are due to the County by August 7, 2015. (8-28-15) The Expressway Plan will be discussed at the 8-31-15 County Policy Advisory Board. (9-11-15) Project is on the preliminary list for Envision Silicon Valley. (9-25-15) Project was missed on the draft Envision Silicon Valley (ESV) project list. Staff confirmed that it is now on the revised list from VTA. (10-16-15) Caltrans and County discussing interim measures to improve ped and bike travel through the interchange. Staff requested copy of plans, when available, for review and comment. (10-23-15) A Town resident notified the Town to see if something can be done with the use of the shoulder as a travel lane at the I-280 southbound Page Mill off-ramp. Resident feels that it is unsafe. Staff forwarded the concern to Caltrans and they indicated that they will review. (10-30-15) Staff, County and Caltrans to meet mid November to discuss current status of short and long term plans. (11-12-15) Staff to meet with County and Caltrans on November 16 to discuss status of the Page Mill interchange plans and the bicycle accident. (11-20-15) Staff met with County, Caltrans, VTA, and Palo Alto to discuss implementing the interim plan that the County had prepared to improve bicycle travel through the interchange. Caltrans stated that they would need 2.5 to 3 years before anything can be implemented, which everyone agreed was too long, County indicated that they do not have any funds, VTA and Palo Alto indicated that they would check to see if there are funds that can be used. Town staff indicated that if other agencies are contributing to the cost of the project, we would recommend that LAH also provide some financial support. (11-25-15) Mayor sent letter to County Board of Supervisors requesting that they make it a high priority to implement improvements on Page Mill Road to facilitate safer bicycle travel through the interchange. (12-11-15) Staff checking with County to see if VTA and/or Palo Alto has provided any update on possible funding for implementing an interim plan on Page Mill Road. <b>(12-18-15) County indicated that VTA may be able to provide \$250k for the project. County is estimating the cost may be about \$450k and is looking for possible grant funds. Staff also met with Palo Alto staff and they are reviewing the County's concept interim plan and will likely be providing comments.</b></p>
2	El Monte Road Rehabilitation Project	<p>(10-30-15) Reimbursement check received for about 80% of grant amount. Final reimbursement request documentation will need to be prepared after project closeout and final retention payment has been made. (11-5-15) Project to be presented to Council at the November meeting for acceptance and release of retention. (11-20-15) Council approved the acceptance of the project at the November meeting. Staff to record notice of completion. (11-25-15) Notice of completion recorded. (12-4-15) Retention payment to be made after completion of 30 day recording period. Final reimbursement paperwork to be processed after payment of retention.</p>

**Last Updated on 12/18/2015**

<b><u>Tasks</u></b>	<b><u>Project Name</u></b>	<b><u>Latest Status</u></b>
3	Miranda Road Path	<p>(5-1-15) Design in progress. Staff had arborist look at an oak tree and based on poor form and location under power lines, design will proposed to remove the tree for the new path. (5-15-15) Pathway design in progress, draft pathway plans scheduled to be submitted to the Town week of 5-18-15 for review. (5-22-15) Draft plans have been received and sent to the neighborhood representative and pathway committee chair for comments. (5-29-15) Staff met with neighborhood representative to discuss comments on draft plans. Pathway committee to provide any comments they may have. (6-5-15) Staff to finalize review and provided comments to designer week of 6-8-15. (6-12-15) Pathway committee did not provide any comments on the preliminary design. Staff and neighborhood representative comments provided to designers. (6-19-15) Designers working on addressing comments provided by the Town. (7-10-15) Designers resubmitted revised plans. Staff sent to neighborhood representative and Pathway committee chair for comment. (7-17-15) Comments received from neighborhood representative, but still waiting for comments from pathway committee. Staff to provide comments to designer week of 7-20-15. (7-23-15) No comments provided by pathway committee. Staff comments provided to designers. Final documents to be submitted first week of August. (8-14-15) Final plans received from designers, staff to send to pathway committee and neighbor representative. Staff received approval of TDA article 3 grant funds in the amount of about \$15,000 for this project. (8-21-15) Final plans sent to pathway committee and neighborhood representative. Pathway committee to review and discuss priority to make recommendation to council. (8-28-15) Pathway committee recommends moving forward with the Miranda Path. Item to be presented to Council for approval. (9-4-15) Staff notified neighbor representative of status. Item to be discussed at the September Council meeting. (9-11-15) Staff will be requesting authorization to solicit construction bids for the project at the September 17 Council meeting. (9-18-15) Council approved the project to be advertised for bids. (10-9-15) Project scheduled to be advertised on 10-14-15. Bid opening scheduled for November 18, 2015. (10-25-15) project has been advertised. (11-20-15) Bids were opened on November 18, 2015. Apparent low bid amount is \$155,633.50. (12-4-15) Project will be presented to Council at their December meeting for authorization to award project. (12-18-15) Council continued the project to the January council meeting. Council wanted staff to reach out to the property owners to make them aware of the potential impact from the pathway installation and they also wanted to get input from the pathway committee.</p>
4	O'Keefe Lane and Vista Serena Drainage (Creek Clearing)	<p>(5-17-13) Project awaiting funds. (11-21-14) Creek Clearing will required permits from Department of Fish and Game, Regional Water Quality Control Board, Army Corp. of Engineers, and perhaps other agencies. Staff continues to monitor and perform temporary mitigation. (9-25-15) Staff will inspect and prepare for upcoming rains.</p>

**Last Updated on 12/18/2015**

Tasks	Project Name	Latest Status
5	Townwide Pathway and Roadway safety inspection program	<p>(10-4-13) For the month of September 2013, staff performed corrective action on 20 potential liability issues identified by routine inspections. (11-15-13) For the month of October 2013, staff performed corrective action on 40 potential liability issues identified by routine inspections. (1-3-14) For the month of December 2013, staff performed corrective action on 18 potential liability issues identified by routine inspections. (2-28-14) For the month of January 2014, staff performed corrective action on 13 potential liability issues identified by routine inspections. (3-7-14) For the month of February 2014, staff performed corrective action on 5 potential liability issues identified by routine inspections. (6-6-14) For the months of April and May 2014 staff performed corrective action on 27 potential liability issues identified by routine inspections. (8-29-14) For the month of June staff performed corrective action on 11 potential liability issues identified by routine inspections. (9-19-14) For the month of July and August staff performed corrective action on 44 potential liability issues identified by routine inspections. (10-24-14) For the month of September staff performed corrective action on 8 potential liability issues identified by routine inspections. (1-9-15) For the months of October to December staff performed corrective action on 8 potential liability issues identified by routine inspections. (2-13-15) For the month of January staff performed corrective action on 9 potential liability issues identified by routine inspections. (7-17-15) Staff training intern to perform inspections. (7-23-15) Intern doing inspections and working with field crew to address. (7-31-15) Town staff looking for dead pine trees and sending notices out as appropriate. (8-21-15) Tree notices being sent to property owners. (9-4-15) Staff completed sending dead tree notices identified by arborist. Staff also met with Fire district regarding the dead trees. (9-18-15) Town staff working with the Fire District and the district's consultant has just about completed a large project of removing several large hazardous trees near Purissima Park. Work involved large cranes, traffic control, closing parking lots, coordinating with park users, and working with property owner. (9-25-15) For the months of February to September staff performed corrective action on 43 potential liability issues identified by routine inspections.</p>
6	Robleda Road Pathway (Fremont to Beatrice) (Project #4)	<p>(8-10-12) Permits have been received from various regulatory agencies. Waiting for funding. (11-21-14) Estimated project cost is over \$600,000. Staff had previously provided some additional signage and shifted the roadway slightly to increase the pathway width. Staff continues to look for possible grant funds. (1-23-15) Staff provided information to Pathway Committee chair. (3-5-15) Committee chair requested hard copies of the drawings for their use to discuss possible grant funding. Staff provided drawings.</p>

**Last Updated on 12/18/2015**

<b><u>Tasks</u></b>	<b><u>Project Name</u></b>	<b><u>Latest Status</u></b>
7	Sewer Operations	<p>(6-12-15) Amendment to West Bay's agreement to increase scope of work and provide a three year extension to be presented to Council at their June meeting. (6-19-15) Council approved a three years extension to West Bay's contract. (7-10-15) Amendment to extend West Bay's contract has been sent for West Bay's review. The April 2015 summary of O&amp;M activities is attached. (7-17-15) West Bay has approved the three year contract extension. Signatures being obtained. The May 2015 summary of O&amp;M activities is attached. (8-14-15) Staff received and is reviewing the June invoice for O&amp;M. West Bay's May report for LAH to their board is attached. (8-21-15) The June 2015 summary of O&amp;M activities is attached. West Bay discovered a major offset at a drop manhole during routine maintenance. Staff performing emergency repair work. (8-28-15) Staff setting up meeting with West Bay to discuss planning of upcoming activities. West Bay's July report to their board for LAH activities is attached. (9-4-15) Meeting with West Bay scheduled for mid September. The July 2015 summary of O&amp;M activities is attached. (9-18-15) West Bay's August report to their board for LAH activities is attached. The sewer system assessment and status update report is attached. Council authorized the City Manager to execute an agreement with V.W. Housen and Associates to provide staff augmentation services to the Town. (9-25-15) Staff working with Town's sewer contractor and consultant to prepare presentation for Council. (10-2-15) Presentations will be provided to Council at their October meeting. (10-9-15) Staff working with West Bay and V.W. Housen on Council presentation. (10-16-15) The August status update of sewer activities is attached. (10-30-15) Response to comments from interested resident is attached. (11-5-15) West Bay's September report to their board for LAH activities is attached. (11-13-15) The August 2015 summary of O&amp;M activities is attached. (12-4-15) The September status update of sewer activities is attached. (12-18-15) <b>The October 2015 summary of O&amp;M activities is attached.</b></p>
8	Wet weather flow monitoring	<p>(12-19-14) Due to the amount of wet weather we had recently, there is an opportunity to obtain good wet season sewer flow data. Staff will propose to obtain approval for the City Manger to authorize flow meter installation prior to a storm event. (1-9-15) Staff will be requesting Council approval at the January meeting. (1-16-15) Council authorized City Manager to execute necessary agreements for flow meter installation.</p>

**Last Updated on 12/18/2015**

Tasks	Project Name	Latest Status
9	Erosion on Page Mill Road near Baleri Ranch Rd	<p>(10-17-14) Consultants are working on preliminary environmental work and expect to be completed by the end of October. After that, consultants will start taking a look at the initial project description and preliminary engineering studies. (11-14-14) Consultants completed the preliminary environmental work and is working on the preliminary design. Should have preliminary design completed by early December. (12-12-14) Consultants are a little behind schedule. Will try to catch up in the next few weeks. (12-19-14) Consultant provided preliminary design proposal and project description. Staff reviewing. (1-9-15) Staff provided comments and will set up conference call to discuss. (1-16-15) Staff discussed comments with consultant. Consultant will do some analysis and get back to staff. (2-6-15) Consultant submitted modified preliminary design for staff to review. (2-13-15) Staff provided comments to consultant. (2-27-15) Consultant prepared a Biological Assessment and the Wetlands Delineation Report. They are working on documents for permit applications to outside agencies. (3-5-15) Planning reviewing format for environmental document. (3-20-15) Format for environmental document is acceptable. Consultant will begin working on the CEQA documents. (3-27-15) Hydraulic analysis, Biological Assessment and the Wetlands Delineation Report have been completed. Consultants working on documents for permit application to regulatory agencies. (4-3-15) Consultant submitted project description for environmental document. Staff to review. (4-24-15) Consultant prepared permit applications for submittal. Staff reviewing permit applications for outside regulatory agencies. (5-1-15) Staff provided comments on applications. Consultant finalizing application for Town signature. (5-8-15) Applications to regulatory agencies have been submitted for review. (5-22-15) Comments from Regional Water Quality Control Board received. Consultants working on addressing comments and continuing to work on CEQA documents. (5-29-15) Still waiting for comments from other agencies. (7-23-15) Consultant prepared revised vegetation plan to address RWQCB comments for incorporation into CEQA document. (8-14-15) Draft CEQA document has been submitted. Staff reviewing. (9-4-15) Staff comments sent to consultant. (9-11-15) Consultants incorporating staff comments on the environmental document. (9-25-15) CEQA document to be released for public comment within a week or two. (10-9-15) Additional minor comments to be addressed in the CEQA document. Schedule for 30 day public review is planned for mid-October to mid-November. (10-16-15) Public commenting period to start on October 21, 2015. (10-23-15) The environmental document has been filed, recorded, and noticed for public comment. (11-5-15) Environmental document has been posted on Town's website. (11-25-15) Initial study and Mitigated Negative Declaration will be presented to Planning Commission at their December meeting. (12-4-15) Planning Commission voted to recommend approval of the Initial Study and Mitigated Negative Declaration. (12-11-15) Initial Study and Mitigated Negative Declaration to be presented to Council for approval at the January meeting.</p>

**Last Updated on 12/18/2015**

<b><u>Tasks</u></b>	<b><u>Project Name</u></b>	<b><u>Latest Status</u></b>
10	Inspection for dead pine trees	(7-31-15) Consulting Town arborist performing Townwide inspection for dead/dying pine trees. (8-14-15) Staff and consulting arborist performed Townwide survey for dead trees. Staff sent out approximately 100 notices to property owners requesting that they remove dead trees on or abutting their property. (8-21-15) Consulting arborist verifying several locations at the request of the Town. Staff working with property owners on the removal schedule. (8-28-15) Staff met with fire district and they are working with property owners to schedule removal of many of the dead trees identified on the Town's list. Fire district is prioritizing trees for scheduling. (10-23-15) Fire district's contractor is continuing to assist property owners with the removal of dead pine trees. (12-11-15) Another pine tree at Westwind barn is dying and will be removed by the Town. (12-18-15) Dying pine tree has been removed from Westwind Barn.
11	VTA Bicycle Expenditure Plan applications	(12-14-12) Staff to work on application to add Nicholson Path Extension and Fremont Road Bike path phase 2 to the Bicycle Expenditure Plan. Applications due 1-31-13. (2-1-13) Applications have been submitted and received by VTA. (3-22-13) Staff provided supplemental information to VTA regarding Hale Creek Path in an effort to secure additional points to qualify to be in the BEP. (4-3-13) All submitted projects were approved to be added to the new BEP. (4-11-13) Hale Creek path and Fremont Road Safe Route to School phase 2 are now on the BEP.
12	El Monte/I-280 interchange	Traffic Safety Committee had some concerns about the stop sign and alignment of the northbound El Monte/I-280 off-ramp. Staff contact CalTrans to discuss. The Stop sign was requested by the Town in 2003, however, there is still a high number of accidents. Town staff worked with CalTrans to improve the safety concern. CalTrans requested funds under their SHOPP program and \$1.2 million was approved to realign the off-ramp so that it comes in more perpendicular to El Monte. TSC supports the proposed realignment. (3-1-13) Tentative schedule is to do the design in 2015 and construct in 2016/2017. (8-22-14) Project study report has been provided by CalTrans. Staff reviewing. (8-29-14) Staff to provide update at an upcoming City Council meeting. (9-19-14) Staff to provided an update to council. Any proposed construction would not likely begin until 2017. (9-26-14) Staff provided update to Traffic Safety Committee. (10-17-14) Staff provided an update to City Council at the 10-16-2014 meeting. (3-27-15) Caltrans has this project scheduled for construction in 2017. Staff trying to get more details from Caltrans. (4-3-15) Caltrans working on paperwork to begin design work. Per Caltrans, construction is still scheduled for 2017. (11-25-15) Per Caltrans, they expect to have project plans sometime around September 2016.

**Last Updated on 12/18/2015**

<b>Tasks</b>	<b>Project Name</b>	<b>Latest Status</b>
13	Anacapa/La Cresta Utility Undergrounding	<p>(1-16-15) Council approved agreement. Staff to execute agreement with consultant. (1-23-15) Agreement has been executed. Consultant working on a schedule. (1-28-15) Staff to set up kick off meeting with consultant and neighborhood representative. (2-6-15) Meeting with consultant and neighbors scheduled for 2/9/15. Consultants walked some areas with neighborhood representatives and are now working on developing the district boundary. (3-5-15) Neighborhood group provided update to the entire neighborhood. Staff provided electronic files to consultant for their use. (3-27-15) Consultants preparing drawing showing preliminary trench layout and the proposed substructures to replace the overhead facilities. (4-10-15) Consultant submitted preliminary estimate and trench layout plans. Staff sent to neighborhood representative for review. (4-17-15) Staff to meet with neighborhood representative on 4-24-15 to discuss information received from consultants. (4-24-15) Staff met with neighborhood representative and they requested staff to clarify information from the consultants and also reach out to the previous contractor that did the Purissima undergrounding project to obtain trenching cost. (5-15-15) Per request from neighborhood representative, staff provided rough cost information from previous contractor. Staff trying to get PG&amp;E to review and provide comments on the preliminary trench layout. (5-22-15) Staff in contact with PG&amp;E to schedule a meeting. (6-5-15) Meeting with PG&amp;E and design consultant scheduled for 6/22. (7-10-15) PG&amp;E agreed to provide some input and review comments at the 6/22 meeting. PG&amp;E will begin tapping into the \$5,000 rule 20a allocation that the council approved about a year ago. (7-17-15) Designers working with PG&amp;E staff to clarify comments. (7-23-15) PG&amp;E providing feedback to designers. (7-31-15) Designers scheduled to provide revised map and estimates in the first week of August. (8-14-15) Updated map and estimate has been submitted and provided to neighborhood representative. Staff to set up meeting to discuss. (8-21-15) Meeting scheduled for August 25th. (8-28-15) Consultant and neighbor representatives discussed engineering and assessment district formation. Staff working on getting register voter and election information. (9-18-15) Consultant met with neighborhood representative to look at a particular site. Staff provided information regarding how to obtain registered voter information to the neighborhood representative. (9-25-15) Neighborhood representative will discuss going to the County to get registered voter information. (10-16-15) Staff to meet with neighborhood representative week of 10-19-15. (10-23-15) Meeting to be rescheduled due to schedule conflict. (10-30-15) Staff met with neighbor representatives and they will do a poll of the residents to see how many would like to move forward. (11-13-15) Staff received draft survey to residents. Staff checking with consultants on estimated amounts indicated in the survey. (12-4-15) Neighborhood representative sent out survey to rest of neighbors to determine feasibility of moving the project forward. (12-11-15) Staff provided some additional comments to consultant regarding estimate for bond transactions.</p>

**Last Updated on 12/18/2015**

<b><u>Tasks</u></b>	<b><u>Project Name</u></b>	<b><u>Latest Status</u></b>
14	2015 Road Rehabilitation Project	(7-10-15) Staff preparing contract documents for the 2015 Road Rehabilitation Project. (7-17-15) Project has been advertised. Bid opening scheduled for August 5, 2015. Staff plans to present bid results to Council at the August council meeting. (8-14-15) Award of project to be presented at the August council meeting. (8-21-15) Council approved the award of contract. Staff preparing award documents. (8-28-15) Award documents sent to contractor. Staff waiting for bonds and insurance paperwork. (9-4-15) Contractor working on schedule. (9-11-15) Construction work underway. (9-18-15) Contractor performing concrete work. (9-25-15) Paving work to begin week of 9/28. (10-2-15) Paving and micro-surfacing work in progress. (10-9-15) Staff working with contractor and inspectors to improve traffic control for micro-paving work. (10-16-15) Paving work substantially complete. Striping work in progress. (10-23-15) Preliminary punchlist being prepared. (10-30-15) Project substantially complete. Contractor completing striping work and punchlist items. (11-5-15) Contractor working on punch list items. (12-4-15) All work completed. Staff to present project to Council at the December meeting for acceptance. <b>(12-18-15) Council approved the acceptance of the project and staff will file a notice of completion.</b>
15	Hale Creek/Magdalena connector Path	(9-11-15) Design of path from Magdalena to the Bob Stutz path is underway. (9-18-15) Staff received plans from designers for review. Plans sent to the Pathway Committee for review and comment. (9-25-15) Awaiting comments from pathway committee. (10-2-15) Staff confirming if there are any comments from the Pathway Committee. (10-16-15) Staff working with design engineer to verify appropriate agency approval/documentation needed to complete pathway. (10-23-15) Staff working on sketch to obtain additional easement from Cal Water. (10-30-15) Staff to work with CalWater to obtain additional easement for pathway. (11-13-15) CalWater reviewing easement request. (12-11-15) CalWater district manager staff has returned after a leave of absence and will be reviewing the easement request.
16	Emergency communication antenna	(7-19-13) Staff met with Jim Abraham to discuss requirements for emergency antenna. Height needs to be 100 feet above ground. Staff to research antenna poles/towers and cost for installation. (8-9-13) Staff meet with antenna tower contractor to obtain budgetary cost information. (8-16-13) Rough cost estimate provided to Jim Abraham.
17	Long Range Trash Management Plan	(1-31-14) Staff prepared and submitted the Town's Long Term Trash Management Plan for submittal to the water board. (2-6-14) Plan has been submitted and is on the Boards website.

**Last Updated on 12/18/2015**

Tasks	Project Name	Latest Status
18	Open Space Stewardship	<p>(3-20-15) Agreement for year two with Acterra to be presented to council at the April meeting. (3-27-15) Staff working on agreement with Acterra for grant writing to SCVWD. (4-3-15) Agreements for year 2 stewardship and grant writing assistance have been sent to Acterra. (4-10-15) Agreement for grant writing in process of being executed. Staff to present second year stewardship agreement with Acterra at the April meeting for Council consideration. (4-17-15) Acterra waiting for SCVWD call for project to submit request for grants. (4-24-15) Council approved a contract with Acterra for a second year. Agreement being executed. (5-8-15) Staff working with Acterra on mowing schedule. (5-15-15) Mowing was performed at Byrne Preserve in coordination with Acterra and the Town's mowing contractor. (5-29-15) Staff to coordinate another round of mowing in June. (6-5-15) Mowing in Byrne Preserve and O'Keeffe scheduled for week of 6-15-15. (6-12-15) Area for mowing at Byrne Preserve has been marked. Town's mowing contractor will be mowing Byrne Preserve and O'Keeffe week of 6-15-15. (6-19-15) A section of Byrne Preserve and O'Keeffe was mowed for yellow star thistle. Town's mowing contractor to return in two weeks to mow again. (7-10-15) Staff working with Acterra to set up quarterly meeting in July. Mowing of Byrne Preserve and O'Keeffe scheduled for week of 7-13-15. (7-17-15) Acterra quarterly meeting scheduled for 7-20-15. (7-23-15) Quarterly meeting was held with Acterra and members of the Open Space Committee (OSC). Acterra submitted a draft grant proposal for comments. Staff forwarded to members of OSC for comment. Grant request due August 10, 2015. (7-31-15) Comments on grant application provided to Acterra. (8-14-15) Staff obtaining final version of grant application. Staff reviewing proposal for grazing consultant to assess Byrne Preserve. (8-21-15) Staff contacting references for proposed grazing consultant. (8-28-15) Agreement with grazing consultant executed. Consultant to schedule site visit. (9-11-15) Staff met with members of the OSC to discuss SOD in Byrne Preserve and that Committee members would like some more time to research latest recommendations for SOD treatment. Staff did some mowing in the Saddle Mountain area. (9-18-15) Acterra held a volunteer event on 9/14 to do weeding in Byrne Preserve. (9-25-15) Acterra will be hosting additional volunteer days at Byrne Preserve for 9/26 and 10/5. (10-2-15) Acterra's second quarter progress report is attached. (10-16-15) Staff scheduling meeting with Acterra to provide status update. (11-5-15) Acterra has done some restructuring, making the Stewardship Program a fiscally sponsored project of Acterra. Town contacts will remain the same. <b>(12-18-15) Meeting with Acterra has been scheduled for January 2016.</b></p>
19	Drainage improvement at Newbridge	<p>(8-28-15) Staff identified a drainage problem on Newbridge. Staff working on getting quotes to prepare a design. (9-4-15) Staff in process of meeting designers. (9-11-15) Designers working on proposals. (9-18-15) Staff received one proposal and still waiting for one more. (9-25-15) Staff received two proposals and is working on agreement for consultant. (10-9-15) Designer to provide schedule for design work. (10-23-15) Survey work completed, design underway. (10-30-15) Preliminary design scheduled to be submitted mid November for staff review. (11-5-15) Design in progress. (11-20-15) Staff to follow up on status of preliminary design submittal. (11-25-15) Staff received preliminary plans for review. (12-4-15) Staff received a revised preliminary design package and is in the process of reviewing the documents. <b>(12-18-15) Comments on the design have been provided to the designer to incorporate.</b></p>

**Last Updated on 12/18/2015**

<b>Tasks</b>	<b>Project Name</b>	<b><u>Latest Status</u></b>
20	P-TAP Round 17 grant funds	(10-9-15) Staff working on application for grant funds. (10-30-15) Staff completed and submitted grant request. (12-11-15) Results of grant request should be available in early 2016.
21	P-TAP Round 15 grant funds	(1-17-14) Staff applied for and received approval for \$18,600 in grant funds to update the Town's Pavement Management Program. (3-13-14) MTC to assign consultant to work on LAH project. (4-11-14) Staff meeting with consultant on 4-11-14 to begin project. (4-18-14) Staff reviewing work plan from consultant. (4-25-14) Work Plan budget approved. (5-2-14) Consultant working on project schedule. (5-16-14) Waiting for MTC approval of work plan. (5-23-14) MTC has approved the project. Consultant to provide schedule. (6-6-14) Consultant to begin field work week of June 16, 2014. (6-20-14) Work underway. (8-22-14) Staff reviewed draft report and provided comments to consultant. Consultant working on finalizing the report. (10-10-14) Draft final report has been submitted to staff for review. (10-24-14) Project has been completed. Staff to post new report on Town's website. (10-31-14) Report has been posted on Town's website. (11-14-14) Town's pavement management certification has been renewed with MTC. (6-5-15) Staff working with consultant to correct typo in the report. (6-12-15) Staff reviewing modifications from the consultants. (6-19-15) Staff provided comments to consultant. (7-23-15) Consultant working on final revised report. (9-18-15) Revised report received. Staff reviewing. (10-30-15) Staff working on posting the revised final report on the Town website. (11-13-15) Revised report posted on Town website.
22	Town Cupola Restoration	(2-13-15) Restoration work in progress. (2-27-15) Restoration work completed. Cupola to be bolted in place. Staff working with History committee member on a time capsule. (3-5-15) Staff met with contractor to discuss minor items to complete. (3-20-15) Project completed. History committee members working on a time capsule that would be placed inside the cupola. (5-22-15) Council approved the wording for a plaque at the May 21, 2015 Council meeting. (8-14-15) Plaque received. (8-21-15) Staff working on getting a stand to mount the plaque. (10-2-15) Staff has contractor on board. Plaque stand being made. (10-9-15) Stand being painted. (10-16-15) Plaque stand completed. Town staff preparing for installation. (10-23-15) Cupola plaque has been installed. (11-20-15) At the request of the history committee, staff verified that the proposed time capsule will fit inside the Cupola. (12-18-15) <b>Time capsule has been purchased by the history committee.</b>

**Last Updated on 12/18/2015**

<b>Tasks</b>	<b>Project Name</b>	<b><u>Latest Status</u></b>
23	I-280 Repaving	<p>(12-13-13) Staff contacting CalTrans again to see if they have an update on when I-280 within Los Altos Hills will be scheduled to be repaved. (12-20-13) E-mail received from Jeremy Dennis discussing the CalTrans process. By fall of 2014 Caltrans will decide which projects will be included in the 2016 SHOP program for bidding in 2018-19. Not sure if a section of I-280 within LAH will be selected. (7-18-14) Mayor will be sending a letter to CalTrans to request expediting the paving schedule for I-280 within Los Altos Hills. (9-19-14) Letter was sent to Caltrans. (10-17-14) Caltrans staff indicated that per the program schedule, the soonest the paving work would occur is in 2018/2019 and the latest it would occur is in 2019/2020. Staff still trying to contact the District Director. (11-21-14) Senator Jerry Hill's office is getting involved. (1-9-15) Caltrans district director to meet with Town Mayor and councilmember to discuss project. Assemblyman Rich Gordon's office is involved. (1-16-15) On-line petition being developed. (1-28-15) Caltrans working on project initiation document (PID) for pavement improvement and expects to submit in June as a candidate for funding in the 2016 SHOPP. (4-17-15) Caltrans has some questions regarding the noise measurements provided to them. Staff forwarded responses to Caltrans. (5-29-15) Supervisor Joe Simitian sent letter to Caltrans requesting that they program the I-280 repaving project in the next programming cycle. (7-31-15) Caltrans completed and approved a Project Initiation Document to resurface I-280 from Foothill Boulevard to 0.5 mile north of Sand Hill Road. Project to be submitted for the 2016 SHOPP program to compete for funds. (8-14-15) Per discussion with Caltrans staff, project is approved under the 2016 SHOPP program. Construction should occur around 2018. (11-20-15) Per Caltrans project development for this project is pending CTC approval of the SHOPP candidates in April 2016. If approved, target construction is Summer of 2019.</p>
24	El Monte Segment 4	<p>El Monte will remain on the list for future BEP funds. (9-14-12) Based on the revised OBAG grant program the scope of work will need to be increased to qualify for the discretionary program. (2-21-13) Staff submitted a new application for the BEP list as all project will be re-evaluated. (4-3-13) Project was approved to be on the new BEP list. (9-11-15) Project is on the preliminary list for Envision Silicon Valley. (9-25-15) Project was missed on the draft Envision Silicon Valley (ESV) project list. Staff confirmed that it is now on the revised list from VTA.</p>

**Last Updated on 12/18/2015**

<b>Tasks</b>	<b>Project Name</b>	<b><u>Latest Status</u></b>
25	Barron Creek Drainage Channel Maintenance (26170 W. Fremont Road)	<p>(5-8-15) Staff requesting funds in the budget for this joint project with the adjacent property owner. (6-19-15) Consultant working on proposal for property owner. (7-10-15) Property owner provided proposal to Town for review. Staff reviewing. (7-17-15) Staff to discuss proposal with property owners representative. (7-23-15) Staff discussed agreement comments and consultant proposal with property owners representative. (7-31-15) Property owner working on drafting a formal agreement and a maintenance agreement. (8-28-15) Property owner's representative is preparing to engage an attorney to draft the necessary agreements for Town to review. (9-4-15) Property owner looking for attorney. (10-2-15) Property owner has attorney on board to work on agreement. (10-9-15) Staff met with property owner's representative and their attorney to discuss project. (10-30-15) Property owner's consultant provided draft report for staff to review. (11-5-15) Property owner's representative submitted a draft agreement for Town to review. Meeting with property owner scheduled for week of November 9. (11-13-15) Staff met with designers to discuss schedule. Town attorney reviewing proposed cost sharing and maintenance agreement. Staff reviewing consultants draft report. (11-20-15) Staff contacting applicants consultants to obtain electronic files for the hydraulic analysis so that a review can be performed. (11-25-15) Hydraulic model has been provided to the Town's consultant to review. (12-4-15) Staff and consultant reviewing concept plan and hydraulic analysis. Staff provided comments to Town Attorney's office on the draft cost sharing agreement. Attorney to incorporate Town comments. (12-11-15) Town Attorney's office to provide revised comments on cost sharing agreement 12-11-15. Applicant's representative is being changed and Town staff to meet with new representative on 12-15-15. (12-18-15) Staff provided comments on the cost sharing agreement, hydraulic analysis, draft schedule, and preliminary plans to the applicants consultants.</p>

**Last Updated on 12/18/2015**

<b><u>Tasks</u></b>	<b><u>Project Name</u></b>	<b><u>Latest Status</u></b>
26	VTA TAC Meetings	<p>(9-27-13) Town will receive approximately \$47,000 in vehicle registration fee to be used for the Town's road rehabilitation projects. (10-11-13) Staff attended the 10-10-13 TAC meeting. No announcements of any grant opportunity. Committee will be working on selecting a new chair and vice chair.(5-9-14) Staff attended the 5-8-14 TAC meeting. Committee voted to recommend board approval for FY 2014-15 Countywide Transportation Development Act Article 3 program. (10-10-14) Selection of new chair and vice-chair is in process. No agency in Santa Clara County received the State ATP grant and only one in Santa Clara County got approval for the regional ATP grant. (1-16-15) MTC reported that the deadline for the housing element certification has been extended to 5/31/2015 and the deadline for circulation element adoption (to meet Complete Street Act of 2008) to 1/31/2016. VTA is also preparing to start the Light Rail Enhancement Program that will analyze a number of light rail projects that focus on increase the speed of the entire system. The rail lines to be studied are in downtown San Jose, connections to the future BART Milpitas Station, and Downtown Mountain View. Caltrans is preparing to launch a Caltrans Encroachment Permit Workshop to assist the local agencies to better understand the permitting process. The tentative date of this workshop is 3/19/2015. (2-6-15) Next VTA TAC meeting scheduled for 2-12-15. (4-17-15) Staff attended the April 9th TAC meeting. VTA staff reminded the committee that local Housing Element needed to be approved by May 31, 2015 to be eligible for grant funds. (8-28-15) Staff attended the 8-13-15 TAC meeting. Information was provided on the One Bay Area Cycle 2 program development. (9-11-15) Staff attended the 9-10-15 TAC meeting and the Envision Silicon Valley working group meeting. There were some projects within Town that were inadvertently left off the preliminary project list. Staff notified VTA staff and they will make corrections. (9-25-15) Staff received revised list from VTA and confirmed that Town projects are on the revised list. (10-9-15) Staff attended the TAC meeting and the Envision Silicon Valley (ESV) ad-hoc committee meeting on 10-8-15. OBAG round 2 is coming up and the program structure is being discussed. ESV distribution and formula is being discussed at the Ad-Hoc committee. (11-13-15) VTA TAC and other committees working on completing recommendations for Envision Silicon Valley ballot measure so that the Board can discuss at their April 2016 meeting.</p>

**Last Updated on 12/18/2015**

<b><u>Tasks</u></b>	<b><u>Project Name</u></b>	<b><u>Latest Status</u></b>
27	2015 Sewer rehabilitation project	<p>(3-20-15) Bids were received from 2 contractors. Award of contract to be presented at the March 30 Council meeting. (4-3-15) Council approved the award of construction contract at the March council meeting. Council requested staff to get input from Town's sewer consultant regarding the bids received and reasonableness of the Town moving forward with the award of the contract to the low bidder. Staff provided information to the Town's sewer consultant for review. (4-10-15) Staff to issue award letter to contractor. (4-17-15) Award letter has been issued. Staff waiting for bonds and insurance. (4-24-15) Staff scheduling preconstruction meeting for week of April 26, 2015. (5-1-15) Pre-construction meeting was held on 4-29-15. Contractor sending notices out to affected residents. (5-8-15) Project underway. Staff working with consultant to review and modify work as needed. (5-15-15) Contractor performing repair work. Staff and consultant are reviewing pre-construction video and adjusting scope of work as required. (5-29-15) Preliminary adjustments to work based on video and site specific location are one less point repair, two additional pipe bursting and one additional pipe reaming. Changes due to unforeseen conditions and additional information will further modify work activities. (6-19-15) Contractor not working in Town due to emergency project in another city. Construction activity will resume end of June. Project is approximately 70% complete. (7-10-15) Contractor continuing work in Town. Staff had contractor perform emergency repair on a collapsed pipe segment on Murietta Lane. (7-17-15) Staff to add two additional segments based on recent video information. (7-23-15) Contractor plans to complete the project in early to mid August. (7-31-15) Three locations remain to be completed. (8-14-15) Contractor completing miscellaneous work and testing activities. Staff to develop punchlist. (8-21-15) Work completed. Paperwork still in progress. (8-28-15) Staff still waiting for some post construction video. (10-16-15) Video of line segments submitted. Staff reviewing final videos from contractor for payment. (11-13-15) Staff working with contractor on a few testing issues. <b>(12-18-15) Acceptance of project will be presented to council at the January meeting.</b></p>
28		

**Last Updated on 12/18/2015**

Tasks	Project Name	Latest Status
29	Gardner Bullis Crosswalk study	<p>(7-25-14) Staff working with school parents and traffic consultant to study the existing crosswalk on Fremont Road near the school. (8-7-14) Crosswalk study to be presented at the August City Council meeting. (8-22-14) Council approved the relocation of the crosswalk and the installation of push button operated lighted signs. Staff to obtain quotes to perform the work. (9-11-14) Staff preparing agreement for crosswalk relocation, still waiting for flashing sign proposals. (9-19-14) Curb ramp installation underway. (9-26-14) Curb ramps installation completed. Need custom application for lighted signs to be visible from Fremont Pines Lane. Funding authorization to be requested at the October council meeting. (10-17-14) Council approved the funding to install the lighted crosswalk signs. (11-6-14) Agreement being executed with contractor. (12-19-14) Work is scheduled to be completed by the end of February. (2-13-15) Contractor waiting for material delivery. Foundation work has been completed. (2-27-15) The signs are in transit and expected to arrive mid next week. Staff is working with the contractor to see if they can intercept the delivery earlier in order to install ASAP. (3-5-15) Installation has been completed. Staff and contractor verifying delivered components. Some further adjustments may be needed. (3-20-15) Staff reviewing options to slow students on bicycles down prior to entering the crosswalk. (3-27-15) Signs are operational after replacement of controller. (4-10-15) Staff working on sketch for reconfiguration of the pathway to slow bikes down prior to entering the crosswalk. Staff ordered "Walk Your Bike" signs for the crosswalk. (4-24-15) "Walk Your Bike" signs have arrived, staff to schedule installation. (5-1-15) "Walk Your Bike" signs have been installed. (5-8-15) Staff sent recommendation for a revised school sidewalk layout to school district for consideration. (5-15-15) Staff working on crosswalk sign adjustment for increased visibility. (5-22-15) Staff coordinating further sign adjustment with contractor. (9-4-15) Staff checked operation of signs on 9/1 and 9/2, all working properly. (9-11-15) Over the last five years the Town has implemented approximately \$1.28 million worth of improvements to facilitate safer pedestrian and bicycle access to the school. List of improvements attached. (9-25-15) Staff working on agreement for Traffic consultant to review and study the area of the crosswalk. (10-2-15) Consultant working on study. (10-16-15) Item discussed at 10-14-15 City Council meeting. Draft consultant report scheduled to be submitted by end of October. (10-30-15) Staff reviewing draft report from consultant. (11-5-15) Traffic consultant's technical memo to be presented to Council at the November meeting. (11-20-15) At the November Council meeting, Council directed staff to provide notices for the removal of the crosswalk. Staff working on posting and sending notices out on November 23, 2015. (11-25-15) Crosswalk removal notices have been posted and sent. Public hearing scheduled for December 16, 2015. (12-18-15) At the December council meeting an Ad-Hoc committee was formed to study the crosswalk with the school district.</p>
30	Review of non-residential sewer units	<p>(6-19-15) Sewer consultant to visit Town properties week of 6-22-15. Consultant will visit and meet with all non-residential users to inspect facility and discuss usage. (7-10-15) Consultant coordinating with non-residential facilities to set up appointments to visit and inspect. (7-23-15) Site visits to non-residential facilities in progress. (10-2-15) Most of the sites have been visited. Consultant hope to complete site visits by the end of October. (10-30-15) All site visits have been completed. Consultant working on analysis. (11-13-15) Staff and consultant to discuss draft results in early December. (12-11-15) Draft results submitted to staff. Staff to review and schedule discussion with consultant. (12-18-15) Staff to discuss draft results with consultant in January 2016.</p>

**Last Updated on 12/18/2015**

<b><u>Tasks</u></b>	<b><u>Project Name</u></b>	<b><u>Latest Status</u></b>
31	Byrne Preserve SOD spraying	(10-30-15) Contractor scheduled to spray Byrne Preserve oak trees for SOD on November 12 and 13. (11-5-15) Staff to post notices of spraying. (11-13-15) SOD spraying work in progress. (11-20-15) SOD spraying work completed.
32	West Sunset Sewer Main Extension	(11-5-15) The proposed project includes about 230 feet of 8" pipe and three manholes with depths ranging from 4 feet to 6 feet. Construction to begin soon. (11-13-15) Construction in progress. (12-4-15) Construction substantially complete. (12-11-15) Construction work completed. Staff to work with applicant to review and approve as-built plans.

**Los Altos Hills Maintenance October 2015**

	Monthly Summary	Unit Cost	Quantity	12-Month Cost	Actual Unit Per Month	Cost Per Month	Year to Date Cost	Year to Date Quantity	Quantity Remaining	Remaining Budget
Bid Item No. 1. Pump Station Maintenance	<b>PURISSIMA Station:</b> The weekly inspections, ATS and Generator testing were performed. <b>Items to be addressed:</b> Service the Fire Extinguisher. Service the Generator using Bayside Co. Replace the stationary wear ring in dry pit pump number 2. <b>O'Keefe Court Station:</b> The weekly inspections, ATS and Generator testing were performed. <b>Items to be addressed:</b> Guide Rails should be changed out to Stainless Steel per industry standard and for reliable use from the current rusted galvanized rails. Replace Pump Number 2's lifting handle. (See Tab 1.)	\$1,720	12	\$20,640.00	1	\$1,720.00	\$5,160.00	3	9	\$15,480.00
Bid Item No. 2. Cleaning and Flushing in Right of Way	<b>Work Performed:</b> Cleaned 7,063 feet of pipe within the public right-of-way. Results were noted in the CMMS. <b>Recommendation:</b> Continue to clean ahead of the CCTV unit. (See Tab 2.)	\$1.05	99,000	\$103,950.00	7,063	\$7,416.15	\$17,313.45	16,489	82,511	\$86,636.55
Bid Item No. 3. Cleaning and Flushing in Easements	<b>Work Performed:</b> Cleaned 2,691 feet of pipelines in easements. Results were noted in the CMMS. <b>Recommendation:</b> Continue to clean ahead of the CCTV unit. (See Tab 3.)	\$1.45	36,000	\$52,200.00	2,691	\$3,901.95	\$17,951.00	12,380	23,620	\$34,249.00
Bid Item No. 4. CCTV Inspection within Right of Way	<b>Work Performed:</b> CCTV inspected 6,491 feet of pipelines that are Right of Way. NASSCO PACP standards were used and Structural and O&M condition ratings and defect codes were used and entered into the CMMS system. <b>Recommendation:</b> Perform 11 Open Trench Repairs and 4 possible full line replacements. (See Tab 4.)	\$1.44	68,000	\$97,920.00	6,491	\$9,347.04	\$23,156.64	16,081	51,919	\$74,763.36
Bid Item No. 5. CCTV Inspection within Easements	<b>Work Performed:</b> CCTV inspected 2,822 feet of pipelines in easements. NASSCO PACP standards were used and Structural and O&M condition ratings and defect codes were used and entered into the CMMS system. <b>Recommendation:</b> Perform 14 Open Trench Repairs, 1 Pipe Patch Repair and 2 possible full line replacements. Also, consider cutting a protruding lateral OMH1079 to OMH1080. (See Tab 5.)	\$1.85	25,000	\$46,250.00	2,822	\$5,220.70	\$23,918.65	12,929	12,071	\$22,331.35
Bid Item No. 6. Response to SSOs with access from Right of Way	West Bay responded to a Category 3 Sanitary Sewer Overflow on Rhus Ridge this month with in the Right of Way.	\$1,500	6	\$9,000.00	-	\$0.00	\$1,500.00	1	5	\$7,500.00
Bid Item No. 7. Response to SSOs with access from Easements only	West Bay did not respond to Sanitary Sewer Overflows for the Town this month with in an Easement.	\$1,680	6	\$10,080.00	-	\$0.00	\$0.00	-	6	\$10,080.00
Bid Item No. 8. GIS Mapping Maintenance and Updates (By the Hour)	Developed the monthly summary report and follow up work for the Town.	\$129	120	\$15,480.00	1	\$129.00	\$129.00	1	119	\$15,351.00
Bid Item No. 9. Monthly Management Reports	West Bay did not respond to SSOs related to private laterals.	\$361	12	\$4,332.00	1	\$361.00	\$1,083.00	3	9	\$3,249.00
Bid Item No. 10. Sanitary Sewer Overflow Response for Private Laterals	West Bay will respond to SSOs related to private laterals, including determining ownership, notifying the owner of the issue, providing the owner with the Town's Sewer Spill Reference Plan, and entering information into the CMMS system.	\$319	6	\$1,914.00	-	\$0.00	\$0.00	-	6	\$1,914.00
			Total	\$361,766.00		\$28,095.84	\$90,211.74			\$271,554.26





Santa Clara County Office of the Sheriff  
Weekly Activity Summary  
12/7/2015 – 12/13/2015  
LOS ALTOS HILLS



PATROL ACTIVITY SUMMARY			
DATE	BEAT	ACTIVITY	COMMENTS
12/8	L3	Residential Burglary	Between 7:30 AM and 4:45 PM, unknown suspect(s) entered a residence in the 14000 block of Harvard Court by breaking a rear sliding glass door and took a necklace for a total loss of about \$50.
12/8	L5	Residential Burglary, Reckless Evading, False Name to a Peace Officer ARREST	At 12:45 PM, deputies responded to an in-progress burglary call at a residence in the 11000 block of Dawson Drive. Two suspects entered the residence by breaking a second floor sliding glass door while a third suspect waited in a get-away vehicle in the driveway. The suspects fled from deputies at high rates of speed, crashed the vehicle at Page Mill Road and Interstate 280, and then fled on foot. All three suspects were eventually apprehended and an investigation revealed one of the suspects provided false identifying information to deputies. The suspects were arrested and booked into Main Jail.
12/11	L1	Grand Theft	Between 8:45 AM and 5:30 PM, unknown suspect(s) took jewelry from a residence in the 12000 block of La BARRANCA Road for an unknown total loss. There were no signs of forced entry.
12/13	L3	Non-Injury Collision	Occurred at 12:17 PM at Page Mill Road and Arastradero Road.

DATE	BEAT	EVENT NUMBER	TYPE	LOCATION	INFORMATION
<b>DISTURBANCES</b>					
12/10/2015 22:03	L5	15-344-0461	415P	ARROYO OAKS @ RAVENSBURY AV	INVESTIGATED
<b>BURGLARY</b>					
12/8/2015 12:44	L5	15-342-0249	459	DAWSON DR @ REBECCA LN	INVESTIGATED
12/8/2015 16:56	L3	15-342-0360	459	HARVARD CT @ LIDDICOAT CL	INVESTIGATED
12/10/2015 10:30	L3	15-344-0142	459	OLD PAGE MILL LN @ OLD PAGE MILL RD	INVESTIGATED
12/11/2015 9:13	L3	15-345-0128	459	ALTAMONT RD @ JULIETTA LN	INVESTIGATED
12/12/2015 9:29	L1	15-346-0108	459VEH	LA PALOMA RD @ MAURER LN	INVESTIGATED
<b>THEFT</b>					
12/9/2015 10:55	L4	15-343-0157	484	MOODY CT @ SHERLOCK RD	INVESTIGATED
12/11/2015 21:45	L1	15-345-0446	487	LA BARRANCA RD @ PURISSIMA RD	INVESTIGATED
<b>HARASSING CALLS</b>					
12/13/2015 0:50	L4	15-347-0017	653M	SUMMIT WOOD CT @ TEPA WY	INVESTIGATED
<b>EVIDENCE PICK-UP</b>					
12/9/2015 16:42	L3	15-343-0353	1016	HARVARD CT @ LIDDICOAT CL	COMPLETE
<b>PHONE THE OFFICE</b>					
12/7/2015 16:19	L1	15-341-0288	1021	71L1	COMPLETE
12/11/2015 16:33	L1	15-345-0308	1021	81L1	COMPLETE
12/11/2015 19:38	L1	15-345-0400	1021	81L1	COMPLETE

12/12/2015 11:47	L1	15-346-0149	1021	71L1	COMPLETE
------------------	----	-------------	------	------	----------

**ALARM CALLS**

12/8/2015 12:20	L5	15-342-0232	1033A	ALBERTSWORTH LN @ SUNDOWN CANYON WY	FALSE ALARM
12/8/2015 14:25	L1	15-342-0293	1033A	ANACAPA DR @ ASCENSION DR	FALSE ALARM
12/11/2015 8:53	L3	15-345-0117	1033A	VIA VENTANA @ BRIONES WY	FALSE ALARM
12/11/2015 13:45	L3	15-345-0236	1033A	EDGERTON RD @ BLACK MOUNTAIN RD	FALSE ALARM
12/12/2015 13:25	L3	15-346-0189	1033A	VINEDO LN @ RIDGEWOOD LN	FALSE ALARM
12/13/2015 11:36	L1	15-347-0166	1033A	DONELSON PL @ CATHARINE CT	FALSE ALARM
12/13/2015 15:16	L6	15-347-0225	1033A	W LOYOLA DR @ ROLLY RD	FALSE ALARM
12/13/2015 15:19	L1	15-347-0226	1033A	MIRANDA RD @ LA LANNE CT	FALSE ALARM
12/9/2015 10:16	L1	15-343-0132	1033A	PURISSIMA RD @ LA PALOMA RD	FALSE ALARM
12/13/2015 8:04	L3	15-347-0089	1033A	ALTAMONT RD @ BLACK MOUNTAIN RD	FALSE ALARM
12/11/2015 16:42	L1	15-345-0313	1033A	MIRANDA RD @ LA LANNE CT	FALSE ALARM

**SUSPICIOUS PERSON**

12/8/2015 14:34	L3	15-342-0295	1066	MIR MIROU DR @ PASEO DEL ROBLE	INVESTIGATED
12/8/2015 19:14	L5	15-342-0421	1066	RAVENSBURY AV @ W LOYOLA DR	INVESTIGATED
12/9/2015 16:59	L2	15-343-0368	1066	HILLTOP DR @ SUMMERHILL AV	INVESTIGATED
12/9/2015 17:26	L4	15-343-0380	1066	LA LOMA DR @ SUMMIT WOOD RD	INVESTIGATED
12/9/2015 14:30	L5	15-343-0293	1066	ARROYO OAKS @ RAVENSBURY AV	INVESTIGATED

**PEDESTRIAN STOP**

12/8/2015 11:16	L1	15-342-0184	1095	W FREMONT RD @ DONELSON PL	CITATION ISSUED
-----------------	----	-------------	------	----------------------------	-----------------

**ABANDONED  
VEHICLE**

12/13/2015 11:23	L3	15-347-0158	1124	NATOMA RD @ SIMON LN	INVESTIGATED
------------------	----	-------------	------	----------------------	--------------

**TRAFFIC HAZARD**

12/7/2015 15:41	L1	15-341-0272	1125	TEMPLETON PL @ W FREMONT RD	INVESTIGATED
12/7/2015 18:38	L3	15-341-0320	1125	PAGE MILL RD @ ALEXIS DR	INFO TO DPW
12/13/2015 8:52	L3	15-347-0100	1125	TAAFFE RD @ DEZAHARA WY	INVESTIGATED

**SUSPICIOUS VEHICLE**

12/12/2015 21:02	L3	15-346-0356	1154	LIDDICOAT CL @ LIDDICOAT DR	INVESTIGATED
------------------	----	-------------	------	-----------------------------	--------------

**TRAFFIC COLLISIONS**

12/12/2015 12:25	L3	15-346-0165	1181	EL MONTE RD @ STONEBROOK DR	INVESTIGATED
12/13/2015 12:17	L3	15-347-0175	1182	PAGE MILL RD @ ARASTRADERO RD	INVESTIGATED

**TRAFFIC CONTROL**

12/12/2015 13:56	L4	15-346-0200	1184	PAGE MILL RD @ MOODY RD	COMPLETE
------------------	----	-------------	------	-------------------------	----------

**VEHICLE STOPS**

12/7/2015 11:37	L1	15-341-0171	1195	PAGE MILL RD @ HANSEN WY	CITATION ISSUED
12/7/2015 15:22	L1	15-341-0265	1195	FOOTHILL EX @ PAGE MILL RD	CITATION ISSUED
12/7/2015 16:00	L1	15-341-0281	1195	ARASTRADERO RD @ FOOTHILL EX	WARNING ISSUED
12/8/2015 9:06	L2	15-342-0101	1195	MAGDALENA RD @ HY 280	CITATION ISSUED
12/9/2015 12:32	L1	15-343-0221	1195	EL MONTE RD @ FY 280	CITATION ISSUED
12/9/2015 15:28	L2	15-343-0313	1195	MAGDALENA RD @ FY 280	CITATION ISSUED
12/9/2015 15:50	L2	15-343-0325	1195	FY 280 @ MAGDALENA RD	CITATION ISSUED
12/10/2015 10:51	L3	15-344-0151	1195	PAGE MILL RD @ PASEO DEL ROBLE	CITATION ISSUED
12/10/2015 12:20	L1	15-344-0186	1195	EL MONTE AV @ WOODSTOCK LN	CITATION ISSUED
12/11/2015 8:24	L2	15-345-0095	1195	FY 280 @ MAGDALENA RD	CITATION ISSUED
12/11/2015 13:18	L3	15-345-0229	1195	ARASTRADERO RD @ PAGE MILL RD	CITATION ISSUED
12/12/2015 14:36	L3	15-346-0211	1195	PAGE MILL RD @ FY 280	WARNING ISSUED

12/12/2015 21:01	L3	15-346-0355	1195	ARASTRADERO RD @ LIDDICOAT DR	CITATION ISSUED
<b>STOLEN VEHICLE</b>					
12/13/2015 0:24	L2	15-347-0010	10851	HILLTOP DR @ BARLEY HILL RD	INVESTIGATED
<b>PARKING VIOLATION</b>					
12/8/2015 15:22	L1	15-342-0306	22500	VOORHEES DR @ EL MONTE RD	WARNING ISSUED
12/9/2015 11:40	L2	15-343-0184	22500	VOORHEES DR @ CLAUSEN CT	CITATION ISSUED
<b>RECKLESS DRIVING</b>					
12/8/2015 9:20	L1	15-342-0108	23103	MANUELLA RD @ W FREMONT RD	INVESTIGATED
<b>FELONY WARRANT SERVICE</b>					
12/7/2015 9:46	L1	15-341-0098	6F	PALO ALTO COURTHOUSE/GRANT AV @ BIRCH ST	COMPLETE
<b>9-1-1 ABANDONED CALLS</b>					
12/13/2015 21:06	L1	15-347-0335	911ABN	LA CRESTA DR @ LA CRESTA CT	INVESTIGATED
12/11/2015 12:41	L1	15-345-0209	911CEL	MIRANDA RD @ CARADO CT	INVESTIGATED
12/12/2015 12:22	L3	15-346-0163	911CEL	EL MONTE RD @ STONEBROOK DR	INVESTIGATED
<b>BEAT INFORMATION</b>					
12/11/2015 16:02	L1	15-345-0300	BTINFO	FY 280 @ EL MONTE RD	INFO TO CHP
<b>FOLLOW-UP</b>					
12/9/2015 17:02	L5	15-343-0371	FU	DAWSON DR @ REBECCA LN	COMPLETE
12/9/2015 17:54	L3	15-343-0396	FU	HARVARD CT @ LIDDICOAT CL	COMPLETE

**INFORMATION ONLY**

12/7/2015 0:38	L1	15-341-0006	INFO	MIRANDA RD @ WILD PLUM LN	INFORMATION GIVEN
12/8/2015 10:03	L3	15-342-0129	INFO	FY 280 @ PAGE MILL RD	INFO TO CHP
12/10/2015 9:51	L3	15-344-0118	INFO	OLD PAGE MILL RD @ OLD PAGE MILL LN	INFORMATION GIVEN
12/11/2015 5:11	L5	15-345-0060	INFO	OLIVE TREE CT @ OLIVE TREE LN	INFORMATION GIVEN
12/11/2015 9:33	L3	15-345-0133	INFO	VIA VENTANA @ BRIONES WY	INFORMATION GIVEN
12/11/2015 15:36	L3	15-345-0289	INFO	AMHERST CT @ LIDDICOAT DR	INFORMATION GIVEN
12/13/2015 10:15	L1	15-347-0132	INFO	FOOTHILL EX @ PAGE MILL RD	INFORMATION GIVEN
12/13/2015 23:03	L1	15-347-0366	INFO	ASCENSION DR @ CONEJO CT	INFORMATION GIVEN

**PATROL CHECKS**

12/7/2015 18:56	L1	15-341-0325	PATCK	ARASTRADERO RD @ THENDA	COMPLETE
12/11/2015 15:14	L5	15-345-0284	PATCK	OAK KNOLL CL @ STONEBROOK DR	COMPLETE
12/12/2015 22:38	L4	15-346-0381	PATCK	ALTAMONT RD @ BLACK MOUNTAIN RD	COMPLETE

**SUSPICIOUS CIRCUMSTANCES**

12/9/2015 19:57	L3	15-343-0441	SUSCIR	TRACY CT @ ARASTRADERO RD	INVESTIGATED
12/13/2015 10:41	L1	15-347-0146	SUSCIR	ST FRANCIS DR @ ORTEGA DR	INVESTIGATED
12/13/2015 16:28	L4	15-347-0256	SUSCIR	DEER SPRINGS WY @ BYRNE PARK LN	INVESTIGATED



 **BEST TABLE TOPICS**

 **BEST TABLE TOPICS**

 **BEST SPEAKER**  
 **BEST TABLE TOPICS**