



Town Manager's Report for March 23 – 27, 2015

Items to report from this week include the following:

Planning/ Building/ Engineering Update:

The City **Engineer's Report** is attached. Items in red text note changes in project status from last week.

At the March 24 Site Development hearing the following project was approved:

- Landscape screening plan for property at **11921 Hilltop Drive**. Two neighbors were in attendance and were satisfied with proposed screening.

At the March 24 Fast Track hearing the following project was approved:

- A new residence and pool for property at **27060 Appaloosa Way**. No neighbors were in attendance.

To date, **22 planning applications** have been approved in March including the following:

- 6 new residences
- 3 second units
- 5 landscape screening plans
- 1 oak tree removal
- 3 addition/remodels
- 2 permit modifications
- 1 retaining wall
- 1 fence

Public Safety Update:

The Sheriff's **weekly report** is attached.

Administrative Services Update:

Finance staff had a meeting with the SC **County Sheriff's** office and representatives from the City of Saratoga to discuss **FY 2015-16 contract cost** and review details of the new DSA labor contract, including retroactive salary increases that drive the current and future cost of the Town's Public Safety contract up by \$28,081 in FY2014-15 and \$53,654 in FY 2015-16, as initially proposed by the Sheriff's Office. Staff will continue working with the Sheriff's staff to find a mutually acceptable financial solution. The preliminary summary of changes in proposed contract cost is attached.

Administrative Services staff conducted interviews with Accountemps candidates to backfill the Finance Manager position on a temporary part-time basis. Staff also opened a recruitment on Calopps for a part-time temporary Accounting Specialist.

A special brunch was held today for Administrative Services Director Yulia Carter who will soon depart for Half Moon Bay to serve as that City's Finance Director. In attendance were members of the FIC and City Council including John Harpootlian, John Radford and Gary Waldeck (see attached photo).

Parks and Recreation Update:

The Los Altos Hills Youth Commission held its **4th Annual Leadership Conference** on Sunday, March 22nd from 10:00-Noon at Hidden Villa. It was a successful event with four inspirational speakers. There were 34 people in attendance.

<https://www.facebook.com/media/set/?set=a.989987574359891.1073741825.166408376717819&type=1>

The Los Altos Hills Youth Commission and Los Altos Youth Commission are cohosting a Middle School **Dodgeball Tournament** Friday, March 27th from 3:30-6:00pm at the Egan City Gym. A subcommittee met on Wednesday to finalize details. Photo is attached.

Preschool Adventures will be holding a **Bank Tour** on Saturday, March 28th from 10:00-10:30am. We currently have 6 registered. To register please email: lahpreschooltours@gmail.com.

The **12th Annual Hoppin' Hounds Easter Biscuit Hunt** is coming up Saturday, April 4th from 9:00-10:30am at Byrne Preserve. Donations have been made from Pet Food Express, K9 Kruncheies and ArtyChokers.

Easter Egg Hunt will be held Saturday, April 4th from 11:00am-1:00pm at Purissima Park.

Earth Day Celebration will be held Sunday, April 26th from 1:00-4:00pm at Westwind Community Barn.

We have over 160 registrations for the **Los Altos Hills Pathways Run/Walk** after two weeks. Hurry, sign up before the end of the month and receive \$10 off by using the promo code "earlybird." <http://lahpathwaysrun.org/>.

Attached please find the **Facebook pages:** Town of Los Altos Hills, Westwind Community Barn, Los Altos Hills Youth Commission insights for the previous week.

If you have any questions or comments feel free to e-mail or call.

Carl

Last Updated on 3/27/2015

<u>Tasks</u>	<u>Project Name</u>	<u>Latest Status</u>
1	I-280/Page Mill Interchange	<p>(10-3-14) Staff attended Palo Alto Planning & Transportation Commission meeting on 10-1-14. County staff presented update to Palo Alto commission on Expressway Plan 2040 with focus on Page Mill/Oregon Expressway and Foothill Expressway. (10-10-14) County presentation to Palo Alto has been put on the Town's website. Notice of community meeting on Oct. 21 for County Expressway Plan 2040 - Foothill Expressway has also been put on the Town's website. (10-17-14) County consultant working on three concepts for the interchange and collecting current traffic data for use in modeling. Public outreach process will be conducted by the County. (10-31-14) There will be a community meeting on December 2, 2014 in Los Altos Hills to discuss Page Mill/Oregon Expressway. (11-6-14) Staff met with technical working group 11/6/2014 to discuss three concepts are being developed. Concepts will be provided to the public for comments and input. Three public meetings have been set up by the County. Nov. 17 at SAP office in Palo Alto, Nov. 19 at Terman Middle School in Palo Alto, and Dec. 2 at Los Altos Hills Council Chambers. Flyers for public meetings are on the Town website. (11-21-14) The County of Santa Clara will be hosting a public meeting in Los Altos Hill on December 2, 2014. (12-5-14) Public meeting was conducted by the County on December 2 in the council chambers. Three overall concepts were modeled with the assumption that Page Mill Road from I-280 to Foothill is widened to 3 lanes in each direction. (12-12-14) Staff to attend another technical working group meeting week of 12/15. (12-19-14) County will be refining the roundabout concept to verify feasibility. Caltrans is also looking into the history of the Park n Ride to help determine what options may be available to address the capacity and bus problems. (1-9-15) County and Town staff to meet end of January to continue discussions. (1-16-15) County working on recommendations for Park n Ride, East side of I-280 and West side of I-280. (1-23-15) Staff met with County to discuss progress. County preparing to complete their proposal for the interchange and Page Mill/Oregon expressway. County staff to provide update to Council at the February meeting. (1-28-15) Staff provided update to Traffic Safety Committee on the roundabout plan that County is refining and notified the committee that the County will present an update at the February Council meeting. (2-6-15) Staff attended meeting with County and Caltrans staff to discuss roundabout concept. Caltrans is concerned about timing of project. Caltrans is looking to see if there are any other interim measures that they can consider to address their safety concerns. Caltrans also provided comments on the traffic modeling done by the County's consultant. Consultant will review traffic model as requested by Caltrans staff. (2-13-15) County staff provided update at the February City Council meeting date. County staff to return in March to present proposed final concept plan. (2-27-15) Staff working with County staff on March presentation to City Council. (3-5-15) County presentation may be postponed to the April Council meeting. (3-20-15) County staff will present the updated plan of the Page Mill/I-280 interchange at the April Council meeting. County proposing traffic signal at Page Mill and Coyote Hill.</p>

Last Updated on 3/27/2015

Tasks	Project Name	Latest Status
2	El Monte Road Rehabilitation Project	<p>(8-29-14) Consultant working on design and CalTrans paperwork. Field review scheduled with CalTrans for September 19, 2014. (9-4-14) Staff and consultant working on environmental documents for CalTrans staff. (9-11-14) Field Review package sent to Caltrans for review. (9-19-14) Field review by CalTrans staff was conducted. Staff and consultant working on Caltrans paperwork. (11-6-14) E-76 package has been submitted to Caltrans. Documents being reviewed by Caltrans staff. (11-21-14) Caltrans has new requirement for a Quality Assurance Plan (QAP). Consultants working on revising the QAP. (12-5-14) Consultants working on additional technical memos required by Caltrans. (12-12-14) Caltrans reviewing documents. (12-19-14) Town received Caltrans NEPA-Categorical Exemption approval on 12-18-14. (1-9-15) Caltrans reviewing encroachment permit application. (1-16-15) Staff is clarifying some deadlines and escalating the encroachment permit issue to the Caltrans Encroachment Permit Office Chief. (1-23-15) Caltrans had comments on the E76 paperwork and Town consultants made revisions and resubmitted. (1-28-15) Caltrans local assistance forwarded the E76 request to Caltrans headquarters for approval. (2-6-15) Caltrans has more comments on paperwork. Town staff and consultant made necessary revisions and resubmitted to Caltrans for review. (2-13-15) E76 approval has been received from Caltrans. Project to be advertised end of February. Funds will need to be requested at the mid-year budget adjustment. (2-27-15) Project bid opening is scheduled for March 31. (3-5-15) Project has been advertised. (3-20-15) Project to be presented to Council at the March 31 meeting for award of contract.</p>
3	Miranda Road Path	<p>(12-19-14) Residents on Miranda Road are organizing to propose that a continuous path be built on the east side of Miranda. Staff met with residents to discuss options and to walk the road to layout possible path route. Staff reviewing estimate for budgeting purposes. (1-16-15) Staff provided feedback to the resident on Miranda. They will be presenting to Pathway Committee. (1-23-15) Staff provided information to Pathway Committee chair. (1-28-15) Staff to contact neighbors to discuss proposal and obtain quotes for contract document preparation. (2-6-15) Staff working on getting proposals from consultants to prepare contract bid documents. (2-27-15) Staff received two proposals and will request award of contract at the March City Council meeting. (3-5-15) Neighborhood representative has been notified of the upcoming request to Council for contract award to prepare bid documents. (3-20-15) Staff working on agreement language with proposed consultant. (3-27-15) Staff preparing revised agreement for consultant to sign. Authorization to award contract to be presented to Council at the March 30, 2015 meeting.</p>
4	O'Keefe Lane and Vista Serena Drainage (Creek Clearing)	<p>(5-17-13) Project awaiting funds. (11-21-14) Creek Clearing will required permits from Department of Fish and Game, Regional Water Quality Control Board, Army Corp. of Engineers, and perhaps other agencies. Staff continues to monitor and perform temporary mitigation.</p>

Last Updated on 3/27/2015

<u>Tasks</u>	<u>Project Name</u>	<u>Latest Status</u>
5	Townwide Pathway and Roadway safety inspection program	(10-4-13) For the month of September 2013, staff performed corrective action on 20 potential liability issues identified by routine inspections. (11-15-13) For the month of October 2013, staff performed corrective action on 40 potential liability issues identified by routine inspections.(1-3-14) For the month of December 2013, staff performed corrective action on 18 potential liability issues identified by routine inspections. (2-28-14) For the month of January 2014, staff performed corrective action on 13 potential liability issues identified by routine inspections. (3-7-14) For the month of February 2014, staff performed corrective action on 5 potential liability issues identified by routine inspections. (6-6-14) For the months of April and May 2014 staff performed corrective action on 27 potential liability issues identified by routine inspections. (8-29-14) For the month of June staff performed corrective action on 11 potential liability issues identified by routine inspections. (9-19-14) For the month of July and August staff performed corrective action on 44 potential liability issues identified by routine inspections. (10-24-14) For the month of September staff performed corrective action on 8 potential liability issues identified by routine inspections. (1-9-15) For the months of October to December staff performed corrective action on 8 potential liability issues identified by routine inspections.(2-13-15) For the month of January staff performed corrective action on 9 potential liability issues identified by routine inspections.
6	Robleda Road Pathway (Fremont to Beatrice) (Project #4)	(8-10-12) Permits have been received from various regulatory agencies. Waiting for funding. (11-21-14) Estimated project cost is over \$600,000. Staff had previously provided some additional signage and shifted the roadway slightly to increase the pathway width. Staff continues to look for possible grant funds. (1-23-15) Staff provided information to Pathway Committee chair. (3-5-17) Committee chair requested hard copies of the drawings for their use to discuss possible grant funding. Staff provided drawings.

Last Updated on 3/27/2015

<u>Tasks</u>	<u>Project Name</u>	<u>Latest Status</u>
7	Sewer Operations	<p>(7-25-14) Staff met with West Bay and provided Town system data. West Bay in the process of uploading the data to their system. Contract scheduled to begin August 1, 2014. (8-7-14) West Bay started work in Town. (9-11-14) Staff working on repair of pumps for dry-pit and emergency backup pumps. (10-17-14) Staff to meet with West Bay end of October to provide update on O&M. (11-21-14) West Bay performing cleaning and video work on problem areas based on historical data. Asset Management data from previous sewer contractor has been transferred to West Bay's asset management system. Draft report from consultant discussing sewer system being reviewed. (12-12-14) West Bay performing flushing and video work. They are concentrating on problem locations based on historical data and on lines that have not been cleaned for some time. West Bay has developed a hot spot list and will continue to adjust as more data is available. Staff still working out billing format, mapping, procedures, etc. with West Bay as is common with new contracts. Due to new permit requirement staff is working with a consultant through ABAG to update the Town's Overflow Emergency Response Plan (OERP) for the Sanitary Sewer Management Plan. Staff is reviewing the draft plan with West Bay and Regional Board staff to ensure compliance with new requirements. (12-19-14) West Bay provided minor comments on the draft OERP, staff working with consultant to finalize the document. (1-28-15) Staff discussing with West Bay a City Council update on sewer O&M status. (2-6-15) West Bay to provide update to Council at their March meeting. (2-19-15) The Town's OERP has been finalized. (3-20-15) Presentation of sewer Operation and Maintenance update will be made at the March 30 City Council meeting. (3-27-15) Staff working with West Bay to finalize their presentation to Council.</p>
8	Wet weather flow monitoring	<p>(12-19-14) Due to the amount of wet weather we had recently, there is an opportunity to obtain good wet season sewer flow data. Staff will propose to obtain approval for the City Manger to authorize flow meter installation prior to a storm event. (1-9-15) Staff will be requesting Council approval at the January meeting. (1-16-15) Council authorized City Manager to execute necessary agreements for flow meter installation.</p>

Last Updated on 3/27/2015

Tasks	Project Name	Latest Status
9	Erosion on Page Mill Road near Baleri Ranch Rd	<p>(10-17-14) Consultants are working on preliminary environmental work and expect to be completed by the end of October. After that, consultants will start taking a look at the initial project description and preliminary engineering studies. (11-14-14) Consultants completed the preliminary environmental work and is working on the preliminary design. Should have preliminary design completed by early December. (12-12-14) Consultants are a little behind schedule. Will try to catch up in the next few weeks. (12-19-14) Consultant provided preliminary design proposal and project description. Staff reviewing. (1-9-15) Staff provided comments and will set up conference call to discuss. (1-16-15) Staff discussed comments with consultant. Consultant will do some analysis and get back to staff. (2-6-15) Consultant submitted modified preliminary design for staff to review. (2-13-15) Staff provided comments to consultant. (2-27-15) Consultant prepared a Biological Assessment and the Wetlands Delineation Report. They are working on documents for permit applications to outside agencies. (3-5-15) Planning reviewing format for environmental document. (3-20-15) Format for environmental document is acceptable. Consultant will begin working on the CEQA documents. (3-27-15) Hydraulic analysis, Biological Assessment and the Wetlands Delineation Report have been completed. Consultants working on documents for permit application to regulatory agencies.</p>
10	Sewer Agreement with LA	<p>(4-19-13) Draft amendment sent to Los Altos staff for review and comment. (5-17-13) Staff working to set up meeting with Los Altos to discuss proposed amendment. (5-24-13) Staff met with Los Altos Public Works director to discuss proposed amendment #1. Proposed revisions to follow. (7-5-13) Los Altos had a staff retire and they are not able to work on the proposed revision yet. (7-19-13) Los Altos in process of hiring consultant to help with their sewer system. (8-30-13) Los Altos finalizing agreement with consultant for staff augmentation. (9-13-13) Per discussion with Los Altos staff, the agreement has been approved. Staff is working on scheduling a meeting with Los Altos consultant. (9-27-13) Los Altos staff indicated that they will provided comments on the proposed amendment by October 4, 2013. (10-11-13) Item will be discussed at the joint city council meeting. Los Altos and Los Altos Hills staff discussing amount of repayment of funds paid by Los Altos Hills for flow meters. (10-25-13) Staff meeting with LA 10-29-13 to discuss flow meter repayment. (11-1-13) Staff met with Los Altos staff to discuss reimbursement of flow meter cost. Los Altos staff to contact their consultant and contractor to discuss possible credit back for the design and construction problems. LA City Manager to get back to LAH City Manager by the end of November with a proposal. (12-5-13) Los Altos has not come back with a proposal yet. Staff contacting Los Altos for status update. (1-10-14) With the holidays and some of LA staff being out sick, they have not been able to work on this. They have indicated that they will be getting back to the Town soon to set up another meeting with City Manager to discuss. (2-28-14) LA staff indicated that they will set this as their priority and get back to me next week. (4-4-14) Staff still waiting for response from LA staff. (9-11-14) Staff submitted letter to Los Altos in an attempt to get a response to complete the proposed amendment to the sewer agreement. (10-17-14) Los Altos staff is in discussion with Los Altos Hills staff. (11-14-14) Attorney reviewing proposed amendment language. (1-23-15) Revised proposed amendment sent to Los Altos Attorney for review. (1-28-15) Los Altos City attorney to get back to Town attorney. (2-13-15) Amendment to be presented for council approval in March or April. (3-20-15) Second amendment to be presented at the March 30 City Council for approval.</p>

Last Updated on 3/27/2015

<u>Tasks</u>	<u>Project Name</u>	<u>Latest Status</u>
11	VTA Bicycle Expenditure Plan applications	(12-14-12) Staff to work on application to add Nicholson Path Extension and Fremont Road Bike path phase 2 to the Bicycle Expenditure Plan. Applications due 1-31-13. (2-1-13) Applications have been submitted and received by VTA. (3-22-13) Staff provided supplemental information to VTA regarding Hale Creek Path in an effort to secure additional points to qualify to be in the BEP. (4-3-13) All submitted projects were approved to be added to the new BEP. (4-11-13) Hale Creek path and Fremont Road Safe Route to School phase 2 are now on the BEP.
12	Annual Tree Inspection	(5-24-13) Town consulting arborist in process of performing Townwide tree inspections. (6-28-13) Approximately 70% complete. Overall inspections look good so far. (7-5-13) Draft report has been submitted. Staff to review. (7-26-13) Consultant finalizing report. (8-16-13) Consultant submitted finalized report. Staff reviewing. (8-30-13) Staff met with consultant to discuss comments. Consultant to revise and resubmit. (9-13-13) Consultant resubmitted revised reports. Staff reviewing. (9-19-13) Staff verifying addresses to send maintenance letters out to residents. (10-11-13) Letters in process of being sent. (10-18-13) Letters to residents requesting that they perform recommended tree work have been sent. (11-22-13) All priority 1 trees have been addressed except for 1 that will be evaluated by the end of the month. (12-13-13) Priority 1 trees have been addressed. Another assessment will be conducted in 2014. (5-23-14) Consultant working on proposal for 2014 annual tree survey. (6-6-14) Agreement being executed. (6-20-14) Work in progress. (7-3-14) Draft reports for Town facilities under review. (7-11-14) Street tree work in progress. Staff requested additional information from consultant for Town facilities. (7-18-14) Draft tree list has been provided to staff for review. Consultant working on finalizing the reports. (9-4-14) Report has been finalized. Staff sending letters to property owner and getting proposals for work on Town properties. (9-26-14) Letters have been sent to property owners. Staff working with property owners to clarify requirements and locate trees. (10-31-14) Property owners have been cooperative in performing tree work. Many are getting assistance from the Fire District program. (11-14-14) Staff working on sending out a second round of notices to property owners with copy to fire district. (12-5-14) Staff met with fire district regarding dead pine trees and other at risk trees. Fire district requested Town staff to send letters out to property owners. Staff working on sending out additional letters. (12-12-14) Letters for dead pine trees have been sent with copies to the Fire District. (12-19-14) Tree removal letters have been received. Per discussion with residents, Fire district is providing assistance with the removals, however the district's contractor needs additional time to do the work. (1-9-15) Staff continuing to work with Fire District to verify which trees they can provide assistance.

Last Updated on 3/27/2015

Tasks	Project Name	<u>Latest Status</u>
13	El Monte/I-280 interchange	<p>Traffic Safety Committee had some concerns about the stop sign and alignment of the northbound El Monte/I-280 off-ramp. Staff contact CalTrans to discuss. The Stop sign was requested by the Town in 2003, however, there is still a high number of accidents. Town staff worked with CalTrans to improve the safety concern. CalTrans requested funds under their SHOPP program and \$1.2 million was approved to realign the off-ramp so that it comes in more perpendicular to El Monte. TSC supports the proposed realignment. (3-1-13) Tentative schedule is to do the design in 2015 and construct in 2016/2017. (8-22-14) Project study report has been provided by CalTrans. Staff reviewing. (8-29-14) Staff to provide update at an upcoming City Council meeting. (9-19-14) Staff to provided an update to council. Any proposed construction would not likely begin until 2017. (9-26-14) Staff provided update to Traffic Safety Committee. (10-17-14) Staff provided an update to City Council at the 10-16-2014 meeting. (3-27-15) Caltrans has this project scheduled for construction in 2017. Staff trying to get more details from Caltrans.</p>
14	Townwide Traffic Signs	<p>(7-25-14) Staff working on obtaining proposals for consultant to drive all Town roads and evaluate warning signs for potential removal. (8-7-14) Proposals to be presented at the August City Council meeting. (8-22-14) Council directed staff to proceed with the sign study. Staff to work with consultant to execute agreement. (8-29-14) Revised proposal received from consultant. Agreement to be signed. (9-4-14) Consultant proposed changes to the Town agreement, staff reviewing changes. (9-19-14) Revised agreement sent to consultant for signature. (10-3-14) Agreement has been executed, consultant working on schedule. (10-10-14) Staff working on getting requested information to consultant. (10-17-14) Kick off phone conference scheduled for week of Oct. 20th. Consultants reviewing existing Town documents. (10-24-14) Consultants will be collecting data in early November. (10-31-14) Data collection scheduled to begin on November 6, 2014. (11-6-14) Consultants have begun driving around town to collect data on existing signs. (11-14-14) Consultants completed the data collection of the existing signs in Town. Consultants working on creating the signage inventory and developing recommendations. (11-21-14) Consultant scheduled to submit draft report in December. (12-12-14) Conference call with consultant scheduled for week of 12/15 to discuss inventory and report format. (12-19-14) Staff reviewed sign inventory with consultant and discussed report format. Consultant working on report. (1-9-15) Draft report has been received. Staff setting up conference call with consultant to discuss comments. (1-16-15) Staff provided comments to consultant. Consultant to redo draft report with more details and specific recommendations and resubmit to Town. (1-23-15) Revised draft report scheduled to be submitted on February 2. (2-6-15) Revised draft report has been submitted. Staff reviewing. (2-13-15) Staff scheduling phone conference with consultant to discuss comments and timing of Council presentation.(2-19-15) Staff provided additional comments to consultant. Consultant to submit an updated copy in a week. Tentatively, consultant is to present their findings to the Council at their March meeting. (3-5-15) Revised report has been submitted. Consultant to present the report at the March 31st Council meeting.</p>

Last Updated on 3/27/2015

Tasks	Project Name	Latest Status
15	Anacapa/La Cresta Utility Undergrounding	<p>(5-2-14) Per the neighbors, the focused group meeting was successful. Staff to meet with neighborhood group on May 20th to discuss next steps. (5-23-14) The next neighborhood meeting is scheduled for June 7, 2014. (6-12-14) Second neighborhood meeting was not as successful as the initial focused group meeting. There was low attendance at the meeting, Neighborhood representative will be sending letters and/or e-mail. (6-27-14) Neighborhood group scheduled a meeting for July 8th to discuss progress and next steps. (7-11-14) Staff met with neighbors on 7-8-14 to discuss possible reconfiguration of the district boundaries. Staff to obtain clarification from bond attorney. Neighbors conducting more outreach to residents that they have not been able to contact. (7-18-14) Staff obtained answers to questions raised and provided to neighborhood group. (8-22-14) Neighborhood group trying to set us another meeting week of August 25th to discuss next steps. (8-29-14) Neighborhood group revised the approximate district boundary for a smaller number of properties. Consultant to submit revised proposal for smaller district. (9-4-14) Consultant working on revised proposal. (9-11-14) Revised proposal sent to neighbors for review. (9-26-14) Neighborhood group working on setting up another meeting for October 1. (10-3-14) Neighbors will try to talk to a few more residents to see if they can make up the cost to begin phase 1 with the consultants. (10-24-14) Neighborhood group to provide remaining deposit to Town so that Phase one can be awarded. (11-6-14) Neighbors deposited some additional funds. Staff reviewing the available funds to confirm that there are enough funds to hire the consultant to do preliminary design. (11-14-14) Staff working on agreement for consultant to begin phase 1. (11-21-14) Proposed project is proposed to be done via an assessment district. Scope for phase 1 consist of preliminary design, cost estimate, assessment district formation documents, development of assessment formula, etc. Upon completion of phase 1, neighbors would request council to approve the formation of the assessment district. Staff is working with the residents at no charge. If the formation of the assessment district if successful, Council will decide if staff time needs to be charged against the project. (12-5-14) Agreement sent to consultant for signature. (12-12-14) Consultant has comments on the Town's agreement. Town attorney's office to review. (12-19-14) Agreement language has been worked out with consultant. Agreement being signed. (1-9-15) Approval of agreement to be presented to council at the January meeting. (1-16-15) Council approved agreement. Staff to execute agreement with consultant. (1-23-15) Agreement has been executed. Consultant working on a schedule. (1-28-15) Staff to set up kick off meeting with consultant and neighborhood representative. (2-6-15) Meeting with consultant and neighbors scheduled for 2/9/15. Consultants walked some areas with neighborhood representatives and are now working on developing the district boundary. (3-5-15) Neighborhood group provided update to the entire neighborhood. Staff provided electronic files to consultant for their use. (3-27-15) Consultants preparing drawing showing preliminary trench layout and the proposed substructures to replace the overhead facilities.</p>

Last Updated on 3/27/2015

<u>Tasks</u>	<u>Project Name</u>	<u>Latest Status</u>
16	Engineering and Traffic Survey	(7-25-14) Updated survey is required for continued use of radar enforcement on certain streets. Additional fund request to be presented to Council at the August 2014 meeting. (8-7-14) Staff working with consultant to clarify scope requirements. (8-22-14) Consultant working on completing the report. (8-29-14) Draft report being reviewed by Sheriff. (10-3-14) Sheriff provided comments on the draft report. Staff to work with consultant to address. (10-10-14) Consultant reviewing comments. (10-17-14) Staff working with consultants to finalize the report. (10-24-14) Consultant submitted revised draft final report. Staff to review draft final report. (11-14-14) New speed limits to be presented to Council for approval in January 2015. (1-16-15) Council approved traffic study setting speed limits. Staff to present to Traffic Safety Committee. (1-23-15) Staff to change speed limit signs and distribute approved report to Sheriff office. (1-28-15) Speed limit signs have been changed and finalized reports have been forwarded to the Sheriff office for their use. (2-6-15) Project completed.
17	Sewer Rate Study	(2-6-15) Agreement executed to complete a sewer rate study. Staff obtaining information for consultant to begin work. (2-13-15) Consultant to present sewer rate model to FIC on March 2. (2-27-15) Report to be presented to City Council at the March meeting. (3-5-15) Consultant provided a presentation of the rate model to the FIC. (3-20-15) Item to be presented at the March 30 City Council meeting. (3-27-15) Staff working with consultant to finalize presentation.
18	Emergency communication antenna	(7-19-13) Staff met with Jim Abraham to discuss requirements for emergency antenna. Height needs to be 100 feet above ground. Staff to research antenna poles/towers and cost for installation. (8-9-13) Staff meet with antenna tower contractor to obtain budgetary cost information. (8-16-13) Rough cost estimate provided to Jim Abraham.
19	Long Range Trash Management Plan	(1-31-14) Staff prepared and submitted the Town's Long Term Trash Management Plan for submittal to the water board. (2-6-14) Plan has been submitted and is on the Boards website.

Last Updated on 3/27/2015

Tasks	Project Name	<u>Latest Status</u>
20	Open Space Stewardship	<p>(9-26-14) Second quarterly meeting went well. Acterra gearing up to begin revegetation of one area. (10-3-14) Staff provided vehicle access to Acterra for upcoming replanting work in Byrne Preserve. (10-10-14) Byrne Brigade volunteer workdays are starting up again in October. There is a free workshop on Sunday, October 19 on oak health and management of SOD (Sudden Oak Death). The workshop will take place at Foothills Park. Acterra is offering free educational field trips at Byrne Preserve for local school groups. (10-31-14) Staff meet with Acterra and Torie of Westwind Barn to discuss barn operations and preserve restoration. (11-6-14) Acterra will be holding a nature walk in Byrne Preserve on Sunday Nov. 16 from 9:30am to 11:30am. (11-14-14) Acterra will be holding a Fall Nature Hike - Sunday, November 16, 9:30-11:30 a.m. and Byrne Brigade - Thursday, November 13, 9:30 - noon. They will also be working on a small storage shed to be located in Byrne Preserve. (12-5-14) This month Acterra will be holding field trips with students from Gardner Bullis and Bullis Charter schools to Byrne Preserve and they will help with installing new native plants as well as doing some nature activities. (12-12-14) Next quarterly meeting with Acterra scheduled for week of January 5th. (12-19-14) Acterra working on revegetation area. (1-9-15) Quarterly meeting was held discussing progress made and upcoming work to be done. Acterra has completed approximately 75% of their scope of work. (1-23-15) Shed for hand tool storage has been installed for Acterra use. (2-6-15) Acterra and Open Space Committee to provide update to City Council at the February meeting. (2-19-15) Staff met with Rodger and Sue of Open Space Committee to discuss a new invasive plant (Bermuda Buttercup) found in the Town and how to make a budget request for a conservation grazing advisor. Staff provided feedbacks on the different ways to educate the residents to control the growth of this plant. Staff advised that the committee to solicit a few fee proposals, pick one that would provide the required services, and hire an advisor through the Town's Committees/Commissions Funds. (2-27-15) Staff working with committee chair on funding needs. (3-5-15) Staff working with Acterra on new proposal for another year. (3-20-15) Agreement for year two with Acterra to be presented to council at the April meeting. (3-27-15) Staff working on agreement with Acterra for grant writing to SCVWD.</p>
21	Impact Fee Studies	<p>(7-19-13) Staff working on amendment for consultant to perform impact fee study for Pathway, Park n Rec, and Storm Drain Fees. (9-6-13) Draft reports from consultant scheduled to be submitted mid September. (3-13-14) Staff working to schedule a meeting with the consultant. (3-21-14) Phone conference scheduled for March 25th. (3-28-14) Staff conducted phone conference with Wildan. Wildan to provide list of requested items for them to begin work in early April. (4-18-14) Staff to gather information for consultant.</p>

Last Updated on 3/27/2015

<u>Tasks</u>	<u>Project Name</u>	<u>Latest Status</u>
22	Edith Sidewalk in Los Altos	(10-25-13) Staff to inspect sidewalk. (11-8-13) Staff obtained a proposal for about \$15,000 to remove and replace the asphalt sidewalk. Staff working on obtaining another proposal. (11-15-13) Staff received two proposals with the lower one at about \$15,000. LAH staff checking with LA staff to see if they are open to cost sharing. (11-22-13) Awaiting response from Los Altos staff. (12-5-13) LAH staff contacted LA staff and awaiting response. (12-13-13) LA staff indicated that they are open to cost sharing for this work. Staff working out details with LA staff. (1-10-14) Staff sent a request to Los Altos for a deposit to cover 50% of the cost to remove and replace new asphalt for the section of Edith between Cypress and Foothill Expressway. (2-28-14) LA staff indicated that they will process our deposit request. (4-4-14) Still waiting for LA staff to process payment.
23	P-TAP Round 15 grant funds	(1-17-14) Staff applied for and received approval for \$18,600 in grant funds to update the Town's Pavement Management Program. (3-13-14) MTC to assign consultant to work on LAH project. (4-11-14) Staff meeting with consultant on 4-11-14 to begin project. (4-18-14) Staff reviewing work plan from consultant. (4-25-14) Work Plan budget approved. (5-2-14) Consultant working on project schedule. (5-16-14) Waiting for MTC approval of work plan. (5-23-14) MTC has approved the project. Consultant to provide schedule. (6-6-14) Consultant to begin field work week of June 16, 2014. (6-20-14) Work underway. (8-22-14) Staff reviewed draft report and provided comments to consultant. Consultant working on finalizing the report. (10-10-14) Draft final report has been submitted to staff for review. (10-24-14) Project has been completed. Staff to post new report on Town's website. (10-31-14) Report has been posted on Town's website. (11-14-14) Town's pavement management certification has been renewed with MTC.
24	Town Cupola Restoration	(2-13-15) Restoration work in progress. (2-27-15) Restoration work completed. Cupola to be bolted in place. Staff working with History committee member on a time capsule. (3-5-15) Staff met with contractor to discuss minor items to complete. (3-20-15) Project completed. History committee members working on a time capsule that would be placed inside the cupola.
25	I-280 Repaving	(12-13-13) Staff contacting CalTrans again to see if they have an update on when I-280 within Los Altos Hills will be scheduled to be repaved. (12-20-13) E-mail received from Jeremy Dennis discussing the CalTrans process. By fall of 2014 Caltrans will decide which projects will be included in the 2016 SHOP program for bidding in 2018-19. Not sure if a section of I-280 within LAH will be selected. (7-18-14) Mayor will be sending a letter to CalTrans to request expediting the paving schedule for I-280 within Los Altos Hills. (9-19-14) Letter was sent to Caltrans. (10-17-14) Caltrans staff indicated that per the program schedule, the soonest the paving work would occur is in 2018/2019 and the latest it would occur is in 2019/2020. Staff still trying to contact the District Director. (11-21-14) Senator Jerry Hill's office is getting involved. (1-9-15) Caltrans district director to meet with Town Mayor and councilmember to discuss project. Assemblyman Rich Gordon's office is involved. (1-16-15) On-line petition being developed. (1-28-15) Caltrans working on project initiation document (PID) for pavement improvement and expects to submit in June as a candidate for funding in the 2016 SHOPP.

Last Updated on 3/27/2015

Tasks	Project Name	Latest Status
26	El Monte Segment 4	El Monte will remain on the list for future BEP funds. (9-14-12) Based on the revised OBAG grant program the scope of work will need to be increased to qualify for the discretionary program. (2-21-13) Staff submitted a new application for the BEP list as all project will be re-evaluated. (4-3-13) Project was approved to be on the new BEP list.
27	Barron Creek Drainage Channel Maintenance (26170 W. Fremont Road)	Town will need to do a project to restore the flow line of the channel. Funds will need to be allocated for design with construction funds to follow. (11-30-12) Staff met with SCVWD to discuss how the district may be able to help. Town and District staff to discuss further. (1-11-13) Staff meeting with SCVWD staff on 1-17-13 to discuss how the district may be able to help. (1-18-13) Staff met with SCVWD and there is no assistance they can provide for this project. (1-25-13) Project needs to be budgeted. (11-15-13) Staff will be working on flushing out the pipe segment upstream of the open channel. (11-22-13) Staff completed flushing of the upstream storm drain pipe. (5-9-14) Staff working on budget for this project. (6-12-14) Budget not approved. (11-21-14) Staff will consider in future budgets based on priority and staffing. (12/12/14) Staff inspected the channel during the rains on 12/11 and the channel has sufficient capacity to prevent overtopping. (3-27-15) Adjacent property owner may be interested in assisting with the project.
28	VTA TAC Meetings	(9-27-13) Town will receive approximately \$47,000 in vehicle registration fee to be used for the Town's road rehabilitation projects. (10-11-13) Staff attended the 10-10-13 TAC meeting. No announcements of any grant opportunity. Committee will be working on selecting a new chair and vice chair.(5-9-14) Staff attended the 5-8-14 TAC meeting. Committee voted to recommend board approval for FY 2014-15 Countywide Transportation Development Act Article 3 program. (10-10-14) Selection of new chair and vice-chair is in process. No agency in Santa Clara County received the State ATP grant and only one in Santa Clara County got approval for the regional ATP grant. (1-16-15) MTC reported that the deadline for the housing element certification has been extended to 5/31/2015 and the deadline for circulation element adoption (to meet Complete Street Act of 2008) to 1/31/2016. VTA is also preparing to start the Light Rail Enhancement Program that will analyze a number of light rail projects that focus on increase the speed of the entire system. The rail lines to be studied are in downtown San Jose, connections to the future BART Milpitas Station, and Downtown Mountain View. Caltrans is preparing to launch a Caltrans Encroachment Permit Workshop to assist the local agencies to better understand the permitting process. The tentative date of this workshop is 3/19/2015. (2-6-15) Next VTA TAC meeting scheduled for 2-12-15.
29	2015 Sewer rehabilitation project	(3-20-15) Bids were received from 2 contractors. Award of contract to be presented at the March 30 Council meeting.
30		

Last Updated on 3/27/2015

Tasks	Project Name	<u>Latest Status</u>
31	Gardner Bullis Crosswalk study	(7-25-14) Staff working with school parents and traffic consultant to study the existing crosswalk on Fremont Road near the school. (8-7-14) Crosswalk study to be presented at the August City Council meeting. (8-22-14) Council approved the relocation of the crosswalk and the installation of push button operated lighted signs. Staff to obtain quotes to perform the work. (9-11-14) Staff preparing agreement for crosswalk relocation, still waiting for flashing sign proposals. (9-19-14) Curb ramp installation underway. (9-26-14) Curb ramps installation completed. Need custom application for lighted signs to be visible from Fremont Pines Lane. Funding authorization to be requested at the October council meeting. (10-17-14) Council approved the funding to install the lighted crosswalk signs. (11-6-14) Agreement being executed with contractor. (12-19-14) Work is scheduled to be completed by the end of February. (2-13-15) Contractor waiting for material delivery. Foundation work has been completed. (2-27-15) The signs are in transit and expected to arrive mid next week. Staff is working with the contractor to see if they can intercept the delivery earlier in order to install ASAP. (3-5-15) Installation has been completed. Staff and contractor verifying delivered components. Some further adjustments may be needed. (3-20-15) Staff reviewing options to slow students on bicycles down prior to entering the crosswalk. (3-27-15) Signs are operational after replacement of controller.
32	2014-2 Road Rehabilitation Project	(8-29-14) Staff working on second road rehabilitation project. Design being done in-house. (11-21-14) Staff reviewing Pavement Management report for roads to be included. Updated pavement manager report includes new public roads previously thought to be private. (12-19-14) Tentative schedule is to advertise the project in February 2015 with construction to begin in April/May. (1-9-15) Staff working on design of project and putting bid package together. (1-16-15) Project to be advertised end of January. (1-28-15) Staff working on an amendment for issuance. (2-6-15) Bid opening scheduled for March 3, 2015. (2-27-15) Item to be presented to Council at their March meeting for award of contract. (3-5-15) Bids were received from 7 contractors. Staff reviewing bids and will present to Council at the March meeting. (3-20-15) Award of contract to be presented at the March 30 Council meeting.
33	La Cresta Sewer Project	(10-31-14) The proposed project includes about 316 feet of 8" pipe and three manholes with depths ranging from 7 feet to 18 feet. (11-21-14) Permits have been issued. Construction to begin soon. (3-5-15) Staff coordinating with inspector to begin work on this project. (3-20-15) Construction in progress.
34	Ginny Lane	(10-31-14) The City Council approved this project and approved the future users that would be subject to a reimbursement agreement on 11/5/2013. The proposed project is between 26432 Ginny Lane and 26481 Purissima Road. The proposed sewer sleeve is a 631 linear feet of 12" PVC pipe with nine 1.5-inch pressure lines to be installed. This project was on hold for some time as applicant was not ready to start. (11-6-14) Applicant to pull permit and pay fees. (1-16-15) Staff issued an encroachment permit on 1-15-2015. Construction is tentatively to start in two weeks. (1-23-15) Pre-construction meeting held, project to begin week of January 26th. (1-28-15) Project in construction. (2-27-15) Project substantially complete.



Santa Clara County Office of the Sheriff
Weekly Activity Summary
3/16/2015 – 3/22/2015
LOS ALTOS HILLS



PATROL ACTIVITY SUMMARY			
DATE	BEAT	ACTIVITY	COMMENTS
3/19	L1	Non-Injury Hit and Run Collision	Occurred at 3:04 PM in the 26000 block of W. Fremont Road.
3/20	L1	Identity Theft	On 2/16, the victim received notification that unknown suspect(s) used the victim's personal information to open a credit account. The victim lives in Los Altos Hills.
3/20	L4	Injury Collision	Occurred at 4:48 PM at Moody Road and Altamont Road.

DATE/TIME	BEAT	EVENT NUMBER	TYPE	LOCATION	INFORMATION
PHONE THE OFFICE					
3/17/2015 10:23	L3	15-076-0148	1021	DEZAHARA WY @ TAAFFE RD	COMPLETE
3/19/2015 16:23	L1	15-078-0388	1021	8W10	COMPLETE
3/19/2015 17:17	L1	15-078-0418	1021	81L1	COMPLETE
3/22/2015 9:34	L1	15-081-0089	1021	71L1	COMPLETE
SUSPICIOUS PERSONS					
3/17/2015 16:52	L6	15-076-0409	1066	W LOYOLA DR @ ROLLY RD	COMPLETE
3/18/2015 14:26	L3	15-077-0313	1066	TAAFFE RD @ ELENA RD	COMPLETE
3/18/2015 15:42	L4	15-077-0370	1066	MOODY SPRINGS CT @ MOODY RD	COMPLETE
3/19/2015 16:28	L4	15-078-0390	1066	RHUS RIDGE RD @ MOODY RD	COMPLETE
PEDESTRIAN STOPS					
3/17/2015 12:58	L3	15-076-0255	1095	PAGE MILL RD @ FY 280	CITATION ISSUED

DATE/TIME	BEAT	EVENT NUMBER	TYPE	LOCATION	INFORMATION
3/20/2015 10:25	L3	15-079-0155	1095	ARASTRADERO RD @ PAGE MILL RD	CITATION ISSUED
TRAFFIC HAZARD					
3/18/2015 9:09	L3	15-077-0104	1125	ARASTRADERO RD @ LIDDICOAT DR	INFORMATION ONLY
3/22/2015 6:07	L1	15-081-0054	1125	EL MONTE RD @ FY 280	NO REPORT
SUSPICIOUS VEHICLES					
3/16/2015 9:54	L3	15-075-0120	1154	OLD PAGE MILL RD @ PAGE MILL RD	COMPLETE
3/16/2015 10:01	L1	15-075-0124	1154	PALO HILLS DR @ W FREMONT RD	COMPLETE
3/16/2015 17:32	L5	15-075-0365	1154	FINN LN @ PROSPECT AV	COMPLETE
3/16/2015 20:21	L3	15-075-0440	1154	ARASTRADERO RD @ PAGE MILL RD	COMPLETE
3/16/2015 21:27	L1	15-075-0462	1154	ASCENSION DR @ ANACAPA DR	COMPLETE
3/18/2015 12:05	L3	15-077-0225	1154	FOOTHILL LN @ ELENA RD	COMPLETE
3/19/2015 0:50	L3	15-078-0022	1154	VINEDO LN @ RIDGEWOOD LN	COMPLETE
3/20/2015 18:54	L1	15-079-0383	1154	LA LANNE CT @ MIRANDA RD	COMPLETE
3/21/2015 15:33	L5	15-080-0276	1154	RAVENSBURY AV @ ARROYO OAKS	CITATION ISSUED
TRAFFIC COLLISION					
3/20/2015 16:23	L4	15-079-0318	1181	MOODY RD @ ALTAMONT RD	NO REPORT
TRAFFIC CONTROL					
3/21/2015 14:49	L4	15-080-0251	1184	MOODY RD @ ELENA RD	COMPLETE
VEHICLE STOPS					
3/16/2015 10:58	L5	15-075-0148	1195	EL MONTE RD @ STONEBROOK DR	CITATION ISSUED
3/16/2015 19:58	L3	15-075-0427	1195	PAGE MILL RD @ HY 280	WARNING ISSUED
3/17/2015 12:21	L3	15-076-0228	1195	ARASTRADERO RD @ STIRRUP WY	CITATION ISSUED
3/19/2015 10:08	L2	15-078-0181	1195	SUMMERHILL AV @ S EL MONTE AV	CITATION ISSUED
3/20/2015 9:16	L5	15-079-0122	1195	STONEBROOK DR @ EL MONTE RD	CITATION ISSUED
3/20/2015 9:34	L3	15-079-0125	1195	VINEDO LN @ RIDGEWOOD LN	WARNING ISSUED

DATE/TIME	BEAT	EVENT NUMBER	TYPE	LOCATION	INFORMATION
3/21/2015 13:51	L1	15-080-0222	1195	S EL MONTE AV @ UNIVERSITY AV	CITATION ISSUED
3/21/2015 19:36	L1	15-080-0380	1195	FY 280 @ EL MONTE RD	WARNING ISSUED
3/22/2015 17:02	L3	15-081-0243	1195	PAGE MILL RD @ ARASTRADERO RD	CITATION ISSUED
PARKING VIOLATION					
3/21/2015 14:45	L4	15-080-0249	22500	RHUS RIDGE RD @ MOODY RD	WARNING ISSUED
RECKLESS DRIVER					
3/19/2015 22:15	L1	15-078-0526	23103	EL MONTE RD @ FY 280	INFORMATION ONLY
ALARM CALLS					
3/16/2015 14:06	L5	15-075-0263	1033A	OAK PARK CT @ OAK KNOLL CL	FALSE ALARM
3/16/2015 18:53	L1	15-075-0396	1033A	ALTA LANE NORTH @ ALTA LANE SOUTH	FALSE ALARM
3/17/2015 8:35	L2	15-076-0085	1033A	PRINCESS ELLEENA CT @ MAGDALENA RD	FALSE ALARM
3/17/2015 9:10	L3	15-076-0106	1033A	DEZAHARA WY @ TAAFFE RD	FALSE ALARM
3/17/2015 14:14	L3	15-076-0293	1033A	URSULA LN @ BLACK MOUNTAIN RD	FALSE ALARM
3/18/2015 8:09	L5	15-077-0071	1033A	MAGDALENA RD @ HOOPER LN	FALSE ALARM
3/18/2015 9:30	L3	15-077-0115	1033A	DEZAHARA WY @ TAAFFE RD	FALSE ALARM
3/18/2015 10:40	L3	15-077-0152	1033A	NORTH FORK LN @ THREE FORKS LN	FALSE ALARM
3/18/2015 11:09	L3	15-077-0176	1033A	VIA VENTANA @ PAGE MILL RD	FALSE ALARM
3/18/2015 13:01	L5	15-077-0262	1033A	OAK KNOLL CL @ OAK PARK CT	FALSE ALARM
3/18/2015 13:01	L5	15-077-0265	1033A	FRAMPTON CT @ MAGDALENA RD	FALSE ALARM
3/18/2015 14:42	L3	15-077-0327	1033A	MIR MIROU DR @ PASEO DEL ROBLE	FALSE ALARM
3/18/2015 21:27	L3	15-077-0516	1033A	SIMON LN @ NATOMA RD	FALSE ALARM
3/19/2015 11:55	L1	15-078-0240	1033A	LA PALOMA RD @ MAURER LN	FALSE ALARM
3/19/2015 13:15	L2	15-078-0281	1033A	BARLEY HILL RD @ HILLTOP DR	FALSE ALARM
3/19/2015 14:05	L3	15-078-0308	1033A	MIR MIROU DR @ PASEO DEL ROBLE	FALSE ALARM
3/19/2015 15:12	L1	15-078-0349	1033A	ESPERANZA DR @ CONCEPCION RD	FALSE ALARM
3/20/2015 13:10	L5	15-079-0237	1033A	DAWSON DR @ REBECCA LN	FALSE ALARM
3/21/2015 0:28	L3	15-080-0011	1033A	SIMON LN @ NATOMA RD	FALSE ALARM

DATE/TIME	BEAT	EVENT NUMBER	TYPE	LOCATION	INFORMATION
3/21/2015 4:57	L3	15-080-0068	1033A	PASEO DEL ROBLE @ PAGE MILL RD	FALSE ALARM
3/21/2015 17:11	L2	15-080-0325	1033A	VOORHEES DR @ CLAUSEN CT	FALSE ALARM
3/21/2015 19:36	L3	15-080-0379	1033A	SIMON LN @ NATOMA RD	FALSE ALARM
3/21/2015 20:31	L3	15-080-0401	1033A	ELENA RD @ VINEDO LN	FALSE ALARM
3/21/2015 22:31	L1	15-080-0443	1033A	LA CRESTA DR @ NINA PL	DUPLICATE CALL
3/21/2015 22:31	L1	15-080-0444	1033A	BAKER LN @ PURISSIMA RD	FALSE ALARM
3/22/2015 15:20	L2	15-081-0210	1033A	MIRALOMA WY @ SUMMERHILL AV	FALSE ALARM
ANIMAL COMPLAINTS					
3/21/2015 8:47	L1	15-080-0106	1091B	LA CRESTA DR @ NINA PL	NOISY ANIMAL
3/21/2015 19:02	L1	15-080-0364	1091B	ALICANTE LN @ MANUELLA RD	NOISY ANIMAL
DISTURBANCES					
3/21/2015 11:27	L4	15-080-0174	415E	SHERLOCK RD @ SHERLOCK CT	EXCESSIVE NOISE
3/22/2015 23:38	L5	15-081-0385	415F	FRAMPTON CT @ MAGDALENA RD	COMPLETE
9-1-1 ABANDONED CALLS					
3/16/2015 14:46	L3	15-075-0279	911CEL	DUVAL WY @ ROBLEDA RD	9-1-1 ABANDONED
3/17/2015 9:27	L3	15-076-0123	911ABN	TAAFFE RD @ ALTAMONT RD	9-1-1 ABANDONED
3/17/2015 14:04	L3	15-076-0283	911CEL	DEZAHARA WY @ TAAFFE RD	9-1-1 ABANDONED
3/17/2015 15:15	L1	15-076-0334	911CEL	MIRANDA AV @ ARASTRADERO RD	9-1-1 ABANDONED
3/18/2015 14:50	L1	15-077-0334	911CEL	TORELLO LN @ MANUELLA RD	9-1-1 ABANDONED
3/20/2015 3:03	L4	15-079-0048	911ABN	LA LOMA DR @ SUMMIT WOOD RD	9-1-1 ABANDONED
3/21/2015 10:28	L3	15-080-0156	911UNK	DUVAL WY @ ROBLEDA RD	9-1-1 ABANDONED
PUBLIC SAFETY ASSISTANCE					
3/20/2015 17:26	L2	15-079-0340	AID	EL MONTE RD @ O KEEFE LN	COMPLETE
BEAT INFORMATION					
3/21/2015 10:35	L1	15-080-0159	BTINFO	MIRANDA WY @ MIRANDA RD	INFORMATION GIVEN

DATE/TIME	BEAT	EVENT NUMBER	TYPE	LOCATION	INFORMATION
3/22/2015 10:20	L1	15-081-0102	BTINFO	ELENA RD @ PURISSIMA RD	INFORMATION GIVEN
DOCUMENT SERVICE					
3/16/2015 9:36	L1	15-075-0110	DOCSVC	PORTER DR @ PAGE MILL RD	DOC SERVED
FLAG-DOWN					
3/17/2015 12:35	L3	15-076-0240	FLAG	ARASTRADERO RD @ STIRRUP WY	COMPLETE
3/18/2015 9:45	L3	15-077-0124	FLAG	DEZAHARA WY @ TAAFFE RD	COMPLETE
FOLLOW UP					
3/16/2015 19:29	L3	15-075-0415	FU	FOOTHILL LN @ ELENA RD	FIELD INTERVIEW
3/21/2015 11:45	L4	15-080-0178	FU	SHERLOCK RD @ SHERLOCK CT	COMPLETE
INFORMATION ONLY					
3/16/2015 5:48	L1	15-075-0058	INFO	ALTO VERDE LN @ CONCEPCION RD	INFORMATION GIVEN
3/16/2015 10:00	L5	15-075-0123	INFO	ALBERTSWORTH LN @ SUNDOWN CANYON WY	INFORMATION GIVEN
3/17/2015 15:14	L2	15-076-0332	INFO	HY 280 @ MAGDALENA RD	INFORMATION GIVEN
3/17/2015 16:53	L3	15-076-0411	INFO	FY 280 @ PAGE MILL RD	INFORMATION GIVEN
3/18/2015 9:48	L1	15-077-0128	INFO	HY 280 @ EL MONTE RD	INFO TO CHP
3/20/2015 10:24	L1	15-079-0153	INFO	FY 280 @ EL MONTE RD	INFORMATION GIVEN
3/20/2015 20:47	L1	15-079-0431	INFO	S EL MONTE AV @ FOOTHILL EX	INFORMATION GIVEN
PATROL CHECK					
3/17/2015 19:34	L5	15-076-0488	PATCK	LAURA CT @ KATE DR	COMPLETE
STRANDED MOTORISTS					
3/18/2015 10:30	L4	15-077-0150	STRAND	MOODY RD @ ELENA RD	NO REPORT
3/22/2015 12:01	L2	15-081-0145	STRAND	FY 280 @ MAGDALENA RD	NO REPORT

SUSPICIOUS CIRCUMSTANCES

DATE/TIME	BEAT	EVENT NUMBER	TYPE	LOCATION	INFORMATION
3/16/2015 23:50	L3	15-075-0501	SUSCIR	VINEDO LN @ RIDGEWOOD LN	NO REPORT
			WELFARE CHECKS		
3/18/2015 18:25	L3	15-077-0441	WELCK	FY 280 @ ARASTRADERO RD	COMPLETE
3/21/2015 17:14	L1	15-080-0327	WELCK	W FREMONT RD @ FREMONT PINES LN	COMPLETE

SUMMARY OF CHANGES IN PROPOSED COSTS FOR FY 2015 AND FY 2016

	Cupertino	Los Altos Hills	Saratoga
A FY 2015 Original Costs (Provided to Cities on 5/15/14)	9,498,819	1,022,843	4,600,540
B FY 2015 Proposed Costs, (Based on Deputy Sheriff Assoc MOU wages effective 2/24/15)	9,762,287	1,050,924	4,723,033
C Proposed Increase for FY 2015 (C = B - A):	263,468	28,081	122,493
D FY 2016 Proposed Costs (includes known Deputy Sheriff Association MOU Wage Increases)	10,594,438	1,104,578	4,962,935
E Proposed Increase for FY 2016 (E = D - B):	832,151	53,654	239,902







Your weekly Page update

Facebook <notification+o1vdfolz@facebookmail.com>
Reply-To: noreply <noreply@facebookmail.com>

Tue, Mar 24, 2015 at 9:15 PM



Weekly Page Update



Here are the latest insights about your Facebook Pages.

Week of Mar 16 - Mar 22



Town of Los Altos Hills

[Build Audience](#) · [Promote Page](#)

[See Insights](#)

	LAST WEEK	PREVIOUS WEEK	TREND
Total Page Likes	1,028	1,030	-0.2%
New Likes	0	3	-100.0%
Weekly Total Reach	1,036	291	256.0%
People Engaged	105	38	176.3%

Westwind Community Barn

[Build Audience](#) · [Promote Page](#)

[See Insights](#)



	LAST WEEK	PREVIOUS WEEK	TREND
Total Page Likes	320	322	-0.6%
New Likes	0	0	0.0%
Weekly Total Reach	532	421	26.4%
People Engaged	66	41	61.0%



Los Altos Hills Youth Commission

[Build Audience](#) · [Promote Page](#)

[See Insights](#)

	LAST WEEK	PREVIOUS WEEK	TREND
Total Page Likes	47	48	-2.1%
New Likes	1	0	0.0%
Weekly Total Reach	21	5	320.0%
People Engaged	14	4	250.0%



Get help with promoting your Page

Facebook Go is a program to help new advertisers succeed on Facebook. This program is free for businesses who'll invest \$25 or more per day on their Facebook Ads for 4 weeks. [Learn more.](#)

Thanks,
The Facebook Team