

Town of Los Altos Hills
Battery Energy Storage Project
Syserco Job # 4021EP21MU
Owner Meeting Minutes: Meeting #2
Meeting Held: Monday, February 14, 2022 @ 11 AM

Attendees:

Minutes Taken By: Yama Omar

Name	Representing	Phone	E-Mail	Attendance
Cody Einfalt	Town of Los Altos Hills	650-947-2508	ceinfalt@losaltoshills.ca.gov	X
Taylor Bohlen	Syserco Energy Solutions	510-549-6784	t.bohlen@syserco-es.com	X
Nagib Elzein	Syserco Energy Solutions (SES)	510-358-7935	n.elzein@syserco-es.com	X

Introductions/Guests: [Guests list](#)

Safety: In case of emergency, call Syserco POC – Taylor Bohlen (510)549-6784. If life threatening, call 911 first, then call Syserco POC.

Item	Old Business	Open/Closed	Assigned To	Due Date
1.1	Determine Architect for Aesthetic Portion of project It is confirmed that an enclosure around the new equipment is not included in this contract scope. It can be provided for additional cost.	Closed		
1.2	Provide Schedule / Calendar for Major Activities Updated schedule attached	Open	Nagib	weekly
1.1	PG & E Service upgrade request. <ul style="list-style-type: none"> Form signed by Cody. OMM to submit 2/14/22. 	Open	Nagib	2/14/22
1.2	Grant Funding. <ul style="list-style-type: none"> Cal OES (Must make Purchase by March 31, 2022. Extended to Dec 2022). All Equipment orders have been placed. Grant money has been received by the town. SGIP Application Administration. To be completed once the electrical design is completed by OMM. 	Open	Nagib	
1.3	Engineering <ul style="list-style-type: none"> Structural. TBD Electrical. OMM target completion 2/25 Communication. Ageto is working on it. Target date TBD 	Open	Nagib	
1.4	Permitting <ul style="list-style-type: none"> Pending completion of Electrical and structural Engineering 	Open	Nagib	

1.5	Procurement. <ul style="list-style-type: none"> Battery: Order placed on 12/15/2021. 18 weeks lead time Controller: Order placed on 12/15/2021. Controller in stock. Shipping typically 3-4 weeks before commissioning. Switchgear: Order placed on 2/4/2022. 30 weeks lead time 	Open	Nagib	
1.6	Construction <ul style="list-style-type: none"> Tentatively planning to mobilize in July 2022. 	Open	Nagib	

Item	New Business		Assigned To	Due Date
------	--------------	--	-------------	----------

Next Meeting Scheduled For: 2/18/22 11:00 A.M.

Location: Zoom Meeting

Copies to:

Attendees

File

These meeting minutes represent the writer's interpretation of the events, discussions, comments, and commitments made by the attendees. Please notify this office in writing of any discrepancies within 3 days of receipt or these shall stand as correct for the record. Any revisions to these minutes should be submitted to **Nagib Elzein** (n.elzein@syserco-es.com).

Town of Los Altos Hills - Resilience Project

