G. Bortolotto & Company, Inc.
582 Bragato Road
San Carlos, CA 94070
Phone: (650) 595-2591 | Fax: (650) 595-0718
State License No. 397341A | DIR Registration No. 1000002795

SCHEDULE -- TOWN OF LOS ALTOS HILLS

Dated: September 21, 2021

2021 Pavement Rehabilitation and Drainage Improvement
G Bortolotto Job #21-872

Date	Work Description	Location
9/30 - 10/1	Digouts	Chapin Rd, Tepa Way
10/4 - 10/8	Striping Removals	
10/11 - 10/15	Microsurfacing	Schedule by Location to be provided by Graham Contractors
10/18 - 10/19	Base Repair & Wedge Cut	Horseshoe Ct, Torello Ln, Viscaino Ct
10/20 - 10/21	Overlay	Horseshoe Ct, Torello Ln, Viscaino Ct
10/21 - 10/22	Base Repair & Wedge Cut	Three Forks Ln, Via Ventana Way, Via Cerro Gordo
10/22 & 10/25	Overlay	Three Forks Ln, Via Ventana Way, Via Cerro Gordo
10/25 - 10/29	Base Repair & Wedge Cut / Remove Berm & Construct AC Swale	Black Mountain Rd
11/1 - 11/2	Overlay	Black Mountain Rd
11/3 - 11/4	Digouts & Wedge Cut	Prospect Ave, Blandor Way
11/4 - 11/5	Overlay	Prospect Ave, Blandor Way
11/8 - 11/12	Place AC Berm, Agg Base Shoulder Backing	Various - Per Plans
11/15 - ?	Layout & Final Striping	Schedule by Location to be provided by Central Striping
Work Hours are 8:00am - 5:00pm	***Posting and Notices will be done 48 - 72 hrs in advance**	**Utility Adjustments will be in accordance to project specifications**